

CENTRAL COALFIELDS LIMITED

RANCHI

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF NOVEMBER 2014

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MM HQ																
	spares as per valid Model Depot Agreement circulated vide ref. no. GM(Excvt-P)/III/L&T/Model Depot Agreement-Price list/90R/6656	DEPO					Not Applicable as order is against Depo Agreement			CM(P-IV)/HEMM/C.I./Phase-III/14-15/204 Dtd. 28.11.2014	M/s. Larsen & Toubro Limited, C/O Golden Camp, Plot No. 568 & 573., Kokar Area, Ranchi-834009	263.51	As per Depot Agreement	-	-	-
CCL/CM(P)/AK M/HEMM/DHEB 3.8 Cum/CB 10-11/048-053/13 opened on 29/08/2013	Self propelled Crawler mounted Diesel Powered Hydraulic Excavator with Backhoe , 3.8 Cum Bucket capacity	OGT	28.07.13	Two	28.08.13	2	1) Tata Hitachi Construction Machinery Co. Ltd.	M/s. Volvo India Pvt. Ltd.	Yes	048:14:1:04:14 :199 Dtd. 25.11.2014	M/s.Tata Hitachi Construction Machinery Company Limited, C/O Earthmover Consultancy Pvt. Ltd, Plot No.3 & 5,Phase , Adityapur Industrial Area, Gamharia, Dist- Saraikela-Kharsawa, Jharkhand-832108.	381.18	within 07 months	-	-	-
CIVIL HQ																
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
ARGADA AREA																
1	Coal Loading & Transportation	LIMITED TENDER	LIMITED TENDER	Single	09.09.14	four	1. M/s Varahi Associates 2. GRPL-MTC-JMPL JV Co. 3.M/s JBTC-SSTC-JMKTC JV Co 4.Sri. Raju Gupta	NIL	Sri. Raju Gupta	Agreement No. GM(A)/MIN/AG R./GDC-GDA/14/35(S) dt.05.09.2014	Sri Raju Gupta	23.25	18.11.14	19.07.14	18.11.14	NA
MM DEPTT.																
Nil																
CIVIL DEPTT.																
SOC(A)/Quot./14-15/9540 dt. 16/08/14	Earth cutting & Transportation in Argada & Sirka U/G	A) paper Publication B) Hoisting on Website	N/A	Two bid	28.08.14	2	Sri. Shambhu Mahto M/s. Parwej Alam.	All Parties qualified	Awarded to L1	680 dt. 05/11/14	Sri. Shambhu Mahto	133,814.75	15.12.2014	16.11.2014	Work in Progress	
SOC(A)/Quot./14-15/6074 dt. 21/07/14	R/M of one no.B type qtr. occupied by Sri, KD Sharma at Argada for Sirka	do	N/A	do	04/08/2014	do	Sri. Dhane Lal Bedia M/S Niranjan Prasad	do	do	681 dt. 05/11/14	Sri. Dhane Lal Bedia	43,022.54	30/11/2014	16.11.2014	Work in Progress	
SOC(A)/Quot./14-15/9540 dt. 16/08/14	Lowering & Lifting of submersible pump & Motor with changing of section pipe and flushing bore at Religara Colliery	do	N/A	do	28.08.14	do	Sri, Vijay Prakash Sri, Rajesh Kr Sharma	do	do	693 dt. 6/11/14	Sri, Vijay Prakash	106,566.40	20.11.14	16.11.14	Work in Progress	

SOC(A)/Quot./13-14/14093 dt. 24/09/14	Renovation of toilet along with minor rep. work of AAO building under GM Unit.	do	N/A	do	14.10.14	2	Sri. Deo Kant. Singh Sri. Dhane Lal Bedia	do	do	696 dt. 11/11/14	Sri. Deo Kant. Singh	85322.19	21.11.14	10.12.14	Work in Progress
SO(A)/Tender/2014-15/7273 Dt.12.08.14	R/M of E&M Workshop Shed & Office at Sirka	do	N/A	do	06.09.14	2	Sri, Niranjn Pd. Sri,Bharat Gope	do	do	697 dt. 11.11.14	Sri, Niranjn Pd.	265924.88	20.01.15	21.11.14	Work in Progress
SOC(A)/Quot./14-15/6074 dt. 21/07/14	Making Temporary disel tank Shed at Excavation Workshop at Gidi C	do	N/A	do	04.08.14	2	Sri, Uma Shankar Pd Sri, Jagdish Kr.Mahto	do	do	698 dt.11.11.14	Sri, Uma Shankar Pd	117572.78	10.12.14	21.11.14	Work in Progress
SO(A)/Tender/2014-15/12028 Dt.04.09.14	R/M of Shifting of qtrs. Marriage & Other for Sirka & Argda.	do	N/A	do	27.9.14	3	Sri,Shambhu Mahto Sri, Niranjn Pd	do	do	699 dt.11/11/14	Sri,Bharat Gope	498036.27	19.02.14	21.11.14	Work in Progress
SO(A)/Tender/2014-15/7273 Dt.12.08.14	Garbage cleaning of colony at Argada & Sirka	do	N/A	do	06.09.14	2	Sri, Niranjn Pd. Sri,Bharat Gope	do	do	719 dt.11.11.14	Sri, Niranjn Pd.	286537.3	20.01.14	21.11.14	Work in Progress
SOC(A)/Quot./14-15/9359 dt. 13/08/14	Misc. R/M Work of Panitanki Campus near Durga Mandap at Gidi A	do	N/A	do	26.08.14	2	Sri, Raj Balabh Singh Sri, Uma Shankar Pd.	do	do	720 dt.13.11.14	Sri, Raj Balabh Singh	84176.56	12.12.14	23.11.14	Work in Progress
SOC(A)/Quot./14-15/3891-3930 dt. 20/06/14	Drain Cleaning of different colony at Gidi A	do	N/A	do	27.06.14	2	Sri, Maa Bhawani Const Sri, Uma Shankar Pd.	do	do	721 dt.13.11.14	Sri, Maa Bhawani Const	68846.81	22.12.14	23.11.14	Work in Progress
SO(A)/Tender/2014-15/7273 Dt.12.08.14	R/M of Boundary Wall of Mining store colly. At Gidi A	do	N/A	do	06.09.14	2	M/s. Girja Singh Sri, Jawahar Lal Rai	do	do	774 dt.29.11.14	M/s. Girja Singh	229366.93	08.01.2015	09.12.14	Work in Progress

EnM DEPTT.

SO(E&M)/AA/2014-15/Veh. Tender-3/Cover jeep/14-15/2994-3020 dtd.17.11.14 1438-69 dtd.01.08.14	Hiring of 01(One) No. cover jeep (Bolero/Tata sumo/Similar type of cover jeep) not more than 4 years old and in good running condition for 24 hrs. use at Argada Area (New vehicle may be preferred)	Through Web	17.11.14	Two Bid	11.12.14	NA	NA	NA	NA	NA	NA	505001/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-47/3021-51 dtd.17.11.14	Dismantling and installation of pump and laying the pipe lines as per requirements in the OCP, Sirka	Through Web	17.11.14	Two Bid	12.12.14	NA	NA	NA	NA	NA	NA	205900/-	NA	NA	NA	NA
	Repairing and reconditioning of 1250 Amp, 33KV, SF-6 Breaker crompton greaves make at Gidi-W sub-station	Through Web	17.11.14	Two Bid	12.12.14	NA	NA	NA	NA	NA	NA	297266/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-48/3085-3116 dtd. 20.11.14	Re-wiring of 40(Forty) Nos. different types quarters of Sirka Colliery	Through Web	20.11.14	Two Bid	18.12.14	NA	NA	NA	NA	NA	NA	719535/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-49/3136-66 dtd. 26.11.14	Dismantling/diversion of 3.3KV O/H line at Quarry No.-3 of Gidi-A Colliery	Through Web	27.11.14	Two Bid	19.12.14	NA	NA	NA	NA	NA	NA	142812/-	NA	NA	NA	NA
	Changinof old and damaged CGI sheet and painting of shed of CHP, Gidi-A Colliery	Through Web	27.11.14	Two Bid	19.12.14	NA	NA	NA	NA	NA	NA	175763/-	NA	NA	NA	NA
	Providing of double interposing glands in different switch gears, starter and drill panels of Sirka UG mines.	Through Web	27.11.14	Two Bid	19.12.14	NA	NA	NA	NA	NA	NA	183425/-	NA	NA	NA	NA

SO(E&M)/AA/2014-15/Tender-Web-50/3167-97 dtd. 27.11.14	Supply and fixing of Gang Operating switch 600 Amp, 5 Nos. for town ship feeder of Religara Colliery	Through Web	27.11.14	Two Bid	20.12.14	NA	NA	NA	NA	NA	NA	239075/-	NA	NA	NA	NA
	Diversion/extension of 220/440V O/H line at working quarry of Gidi-C colliery	Through Web	27.11.14	Two Bid	20.12.14	NA	NA	NA	NA	NA	NA	160066/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-51/3218-48 dtd. 28.11.2014	Supply and fixing of Gang Operating switch 600 Amp, and painting of structure at 3 MVA Main sub-station of Religara Colliery	Through Web	28.11.14	Two Bid	22.12.14	NA	NA	NA	NA	NA	NA	378805/-	NA	NA	NA	NA

BARKA-SAYAL AREA

Nil

R.S.SAUNDA DEPTT.

3	Sps for EH600 Model Dumper	Open Tender	3.4.14	Two Bid	28.4.14	1	1,M/s. Tata Hitachi Construction Machinery Co. Ltd.	Nil	Yes	SO(MM)/RS(B S)Snd/020214-147 dt.01.11.2014	M/s. Tata Hitachi Construction Machinery Co. Ltd. Jamshedpur	3.89	Within 3-4 months from the date of receipt of S.O.	Due	Due	
20	Sps for EH600 Model Dumper	Open Tender	8.7.14	Two Bid	30.7.14	1	1,M/s. Tata Hitachi Construction Machinery Co. Ltd.	Nil	Yes	SO(MM)/RS(B S)Snd/020214-148 dt.01.11.2014	M/s. Tata Hitachi Construction Machinery Co. Ltd. Jamshedpur	4.51	Within 3-4 months from the date of receipt of S.O.	Due	Due	
70	NGR Unit	Open Tender	30.1.14	Two Bid	25.2.14	5	2 ,(1) M/s.Zenith Sales Corpn. (2) M/s. Bells Insulation Corpn.	3,(1) M/s. Bharat Industrial Corpn. (2) M/s. Narendra Construction Co. (3) M/s. Mittal Enterprises	Yes	SO(MM)/RS(B S)Snd/020214-154 dt.13.11.2014	M/s. Bells Electrotech Private Limited, Kolkata	1.55	Within 90 days from the receipt date of supply order.	Due	Due	
82	Pulverizer for laboratory	Open Tender	22.2.14	Two Bid	19.3.14	1	1,M/s. Chemical & Instruments Corporation.	Nil	Yes	SO(MM)/RS(B S)Snd/020214-156 dt.17.11.2014	M/s. Chemical & Instruments Corporation, Kolkata	1.44	Within 6-8 weeks from the receipt date of S.O.	Due	Due	
40	Lifting & Pulling Machine	Open Tender	18.10.13	Two Bid	13.11.13	2	2,(1) M/s. Gaurav & Co. (2) M/s. Ashoka Enterprises	Nil	Yes	SO(MM)/RS(B S)Snd/020214-157 dt.19.11.2014	M/s. Ashoka Enterprises, Ramgarh	0.73	Within 45-60 days from the issue date of S.O.	Due	Due	
27	Cement Capsule	Open Tender	27.8.14	Two Bid	22.9.14	3	3,(1) M/s. Suman Enterprises (2)M/s. The Mineral & Chemical Corpn. (3) M/s. Balaji Udyog	Nil	Yes	SO(MM)/RS(B S)Snd/020214-158 dt.22.11.2014	M/s. The Mineral & Chemical Corporation, Dhanbad	5.57	Delivery of about 30% quantity immediately within a week and balance within 21 days from the receipt date of supply order.	1.12.14	Due	
64	Spares for Light Fittings	Open Tender	14.1.14	Two Bid	5.3.14	9	6,(1) M/s..A.K.Traders (2) M/s.Macsun Industrial Co. (3) M/s. R.R.Enterprises (4) M/s.Dhanashree Electronics Limited (5) M/s. El-Lighting Industry (6) M/s. R.K.Sales	3,(1)M/s.Valiant Electricals Pvt. Ltd. (2)M/s. Verma Construction (3) M/s. Mamta Products	Yes	SO(MM)/RS(B S)Snd/020214-159 dt.24.11.2014	M/s. A.K.Traders, Ranchi	0.01	Within 30 days from receipt date of S.O.	Due	Due	

64	Spares for Light Fittings	Open Tender	14.1.14	Two Bid	5.3.14	9	6,(1) M/s..A.K.Traders (2) M/s.Macsun Industrial Co. (3) M/s. R.R.Enterprises (4) M/s.Dhanashree Electronics Limited (5) M/s. El-Lighting Industry (6) M/s. R.K.Sales	3,(1)M/s.Valiant Electricals Pvt. Ltd. (2)M/s. Verma Construction (3) M/s. Mamta Products	Yes	SO(MM)/RS(B S)Snd/020214-160 dt.24.11.2014	M/s. Light Emporium , Bilaspur	2.26	Within 30 days from receipt date of S.O.	Due	Due	
64	Spares for Light Fittings	Open Tender	14.1.14	Two Bid	5.3.14	9	6,(1) M/s..A.K.Traders (2) M/s.Macsun Industrial Co. (3) M/s. R.R.Enterprises (4) M/s.Dhanashree Electronics Limited (5) M/s. El-Lighting Industry (6) M/s. R.K.Sales	3,(1)M/s.Valiant Electricals Pvt. Ltd. (2)M/s. Verma Construction (3) M/s. Mamta Products	Yes	SO(MM)/RS(B S)Snd/020214-161 dt.24.11.2014	M/s. R.K.Sales, Ranchi	0.58	Within 30 days from receipt date of S.O.	Due	Due	
15	Distilled Water	Open Tender	3.6.14	Two Bid	25.6.14	1	1, M/s. Spares India, River Side Bhurkunda	Nil	Yes	SO(MM)/RS(B S)Snd/020214-162 dt.26.11.2014	M/s. Spares India, River Side Bhurkunda	0.33	Within 30-45 days from receipt date of S.O.	Due	Due	

CRS BARKAKANA AREA

CRS / SO(C) BRK/TN/14-15/631 dt.-25.07.14	Repair & Maintenance of AFM Office building, CGS roofing shed at Barkakana under CRS, Barkakana	Open	26.7.2014	Two Bid	19.8.14	Three	03 (Three) Sri M.K. Sinha, Sri Sanjay Kumar & Sri Binod Kumar Singh	Lowest Tenderer	No.171/631 Dt 11.11.14	Sri Binod Kumar Singh	9.55	21.11.14	03 Months from 10th days of issue of award letter	03 Months from 10th days of issue of award letter	
CRS / SO(C) BRK/TN/14-15/233 dt.-03.07.14	Making earth pit for plantation and fixing iron grated tree guard at NTS, Barkakana.	Open	04.07.14	Two Bid	15.07.14	Two	02 (Two) M/s Bharti Traders & M/s Hasan Traders	Lowest Tenderer	No.170/630 Dt 11.11.14	M/s Bharti Traders	6.77	21.11.14	01 Month from 10th days of issue of award letter	01 Month from 10th days of issue of award letter	
CRS / MM/Qtn/14-15/03 dt.-28.4.14	Procurement of Electrical spares for Motor Generator for 10 Cum. Marion shovel.	e-tendering	30.04.14	Two Bid	04.06.14	One	01 (One) M/s R Traders, Dhanbad	Evaluation L-1	CRS/MM/14-15/Pur(1543)/01192066 Dt.- 03.11.14	M/s R Traders, Dhanbad	21.54	Within 3 to 4 months from the date of receipt of purchase order	From the date of receipt of supply order.	Within 3 to 4 Months	

CRS / MM/Qtn/14- 15/18 dt.-8.7.14	Repairing and Refilling f different types of fire extinguishers.	LTE	09.07.14	Two Bid	30.07.14	Two	01 (One) M/s First Alret Fire Services, Ranchi	(One) M/s Sri Sai Associate, Ranchi	Evaluation L-1	CRS/MM/14- 15/Pur(1546)/0 1192070 Dt.- 25.11.14	M/s First Alret Fire Services, Ranchi	1.38	Within 60 days from the date of receipt of work order.	From the date of receipt of supply order.	Within 60 days.	
CRS / MM/Qtn/14- 15/29 dt.-11.8.14	Procurement of Godrej Make chairs.	LTE	12.08.14	Two Bid	27.08.14	One	01 (One) M/s B K Jain, Ranchi	Evaluation L-1	CRS/MM/14- 15/Pur(1550)/0 1192074 Dt.- 27.11.14	M/s B K Jain, Ranchi	3.52	Within 15 to 20 days from the date of receipt of supply order.	From the date of receipt of supply order.	Within 15 to 20 days	
KATHARA AREA																
GM(KTA)/C- 2/Tender/Hiring of light vehicle/14- 15/702 dt: 05.08.14	Hiring of 01(one) no. Explosive van for Kathara Colliery for 01 year	Open	22.08.14	Two	22.08.14	1	1, Singh transport,Ranchi Road	NIL	1, Singh transport,Ranchi Road	GM(KTA)/C- 2/14-15/1330 dt.11.11.14	Singh transport,Ranchi Road	9.24	11.11.15	14.11.14	13.11.15	NIL
GM(KTA)/SO(C)/Tender/14 /1085dt 21.7.14	Day to day R/M of doors and windows in different colonies under GM Unit, Kathara	open	21.7.14	Two	20.8.14	Three	Sushil Kr. Singh, Devnarayan Yadav	NIL	Yes	GM(KTA)/SO@ /Award/2014/1 974 dt.4.11.14	Sushil Kr. Singh,	5.22	6 months	5.11.14	4.5.15	Nil
GM(KTA)/SO(C)/Tender/13-14 /1543dt 16.9.13	Construction of workshop shed(Dozer shed) at 3 No.quarry under Kathara Colliery	open	16.9.13	Two	7.10.13	Three	Galaxy Enterprises, J.D.Construction, M/s. R.S.Construction	NIL	Yes	GM(KTA)/SO@ /Award/2014/1 988 dt.5/6.11.14	M/s. R.S.Construction	32.95	6 months	6.11.14	5.5.15	Nil
GM(KTA)/SO(C)/Tender/13-14 /1395dt 25.8.14	PCC road at Colony No.4 under Kathara Colliery	open	25.8.14	Two	23.9.14	Three	Ashok Kr.Singh , Bijay Kr. Yadav, Harishchandra Kr.	NIL	Yes	GM(KTA)/SO@ /Award/2014/1 992 dt.6.11.14	Ashok Kr.Singh	8.55	4 months	6.11.14	5.3.15	Nil
GM(KTA)/SO(C)/Tender/14 /1193dt 4.8.14	R/M of 16 units(BDS) quarters (near Area Hospital of DAV Teacher Kathara) under GM Unit, Kathara	open	4.8.14	Two	20.8.14	Three	M/s. LPA Enterprises, K.K.Tripathi, Suchit Kumar	NIL	Yes	GM(KTA)/SO@ /Award/2014/1 995 dt.6.11.14	K.K.Tripathi	5.51	4 months	8.11.14	7.3.15	Nil
GM(KTA)/SO(C)/Tender/14 /710dt 16.9.14	Construction of PCC road from main road to road weigh-bridge near feeder breaker at Jarangdih Colliery	open	16.9.14	Two	10.7.14	Two	Shiv Shail Constrn. Pvt. Ltd., Mahadeo Prasad.	NIL	Yes	GM(KTA)/SO@ /Award/2014/1 996 dt.7/8.11.14	Shiv Shail Constrn. Pvt. Ltd.	74.89	6 months	8.11.14	7.5.15	Nil
GM(KTA)/SO(C)/Tender/14 /1473dt 3.9.14	Providing masonry water storage tanks(03 nos) for drinking purpose alongwith brick chabuttra at Gandhi Gram(Gulgulia Basti) near weigh bridge of Sawang Colliery	open	3.9.14	Two	19.9.14	Two	Ramnath Yadav, Sagar Enterprises	NIL	Yes	GM(KTA)/SO@ /Award/2014/ 2076 dt.14/18.11.14	Sagar Enterprises	3.56	3 months	19.11.14	18.2.15	Nil
GM(KTA)/SO(C)/Tender/14 /1536dt 11.9.14	R/M of Sr. wing D.A.V. School Kathara including WC room and water supply arrangement under GM Unit, Kathara	open	11.9.14	Two	7.10.14	Three	Md. Yasin, R.S.Construction, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO@ /Award/2014/2 075 dt.15/18.11.14	Ramchandra Yadav	10.97	3 months	19.11.14	18.2.15	Nil
GM(KTA)/SO(C)/Tender/14 /1467dt 7.3.14	Construction of close circuit waste treatment system of Govindpur phase II OCP under Sawang Colliery.	open	7.3.14	Two	12.3.14	Three	P.C.Prajapati, I.C.Enterprises, Sidhnath Singh	NIL	Yes	GM(KTA)/SO@ /Award/2014/2 073 dt.15/18.11.14	I.C.Enterprises	7.21	3 months	19.11.14	18.2.15	Nil
GM(KTA)/SO(C)/Tender/14 /1395dt 25.8.14	R/M of Project office under Kathara Colliery	open	25.8.14	Two	18.09.14	Three	Harishchandra Kumar, Suchit Kumar, Saroj Construction	NIL	Yes	GM(KTA)/SO@ /Award/2014/2 078 dt.16/18.11.14	Harishchandra Kumar	10.71	4 months	19.11.14	18.3.15	Nil

GM(KTA)/SO(C)/Tender/14/1313dt 16.8.14	Annual maint. Of P.O office at Jarangdih Colliery	open	16.8.14	Two	5.09.14	Three	Vishal Builders, Md. Yasin, R.S.Construction	NIL	Yes	GM(KTA)/SO©/Award/2014/2076 dt.16/18.11.14	Vishal Builders	4.39	3 months	19.11.14	18.2.15	Nil
GM(KTA)/SO(C)/Tender/14/1473dt 3.9.14	Day to day R/M of different type of quarters in different colonies of Jarangdih Colliery	open	3.9.14	Two	19.09.14	Three	Vishal Builders, J.D.Construction , R.S.Construction	NIL	Yes	GM(KTA)/SO©/Award/2014/2077 dt.16/18.11.14	R.S.Construction	8.85	9 months	19.11.14	18.8.15	Nil
GM(KTA)/SO(C)/Tender/14/1085dt 21.7.14	R/M of MQ type qrts. from 195 to 209 at 2 No.colony under Kathara Colliery	open	21.7.14	Two	8.8.14	Three	Sarada Enterprises, Md. Yasin, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO©/Award/2014/2142 dt.26/29.11.14	Ramchandra Yadav	5.21	3 months	30.11.14	28.2.15	Nil
GM(KTA)/SO(C)/Tender/14/1085dt 21.7.14	R/M of 16 units (2 block) MQ(DS) at Russian colony under GM Unit, Kathara	open	21.7.14	Two	20.8.14	Three	Pranabanand choudhary, M.R. Enterprises, S.V.Enterprises	NIL	Yes	GM(KTA)/SO©/Award/2014/2143 dt.26/29.11.14	Pranabanand choudhary	4.42	3 months	30.11.14	28.2.15	Nil
GM(KTA)/SO(C)/Tender/14/1085dt 21.7.14	R/M of drain near tube well in front of 1C/25 to 1C/32 under G.M Unit Kathara	open	21.7.14	Two	20.8.14	Three	Vivek Engg. Works, M.R.Enterprises, S.V.Enterprises	NIL	Yes	GM(KTA)/SO©/Award/2014/2141 dt.26/29.11.14	Vivek Engg. Works	3.60	3 months	30.11.14	28.2.15	Nil
GM(KTA)/SO(C)/Tender/14/1395dt 25.8.14	Construction of Trammer shed for Sawang 'C' Seamat Govindpur Project	open	25.8.14	Two	18.9.14.	Three	Sidhnath Singh, R.S.Construction, Arjun Enterprises	NIL	Yes	GM(KTA)/SO©/Award/2014/2144 dt.26/29.11.14	Sidhnath Singh	28.32	5 months	30.11.14	29.4.15	Nil
GM(KTA)/SO(C)/Tender/14/1445dt 01.9.14	Providing PCC pavement for damaged portion of CTR between the culvert(near existing pavement) to Loha pul near Govindpur Project.	open	1.9.14	Two	26.9.14.	Three	Sidhnath Singh, Mahato Enterprises, Aishwarya Construction	NIL	Yes	GM(KTA)/SO©/Award/2014/2140 dt.26/29.11.14	Sidhnath Singh	68.33	6 months	30.11.14	29.5.15	Nil
GM(KTA)/SO(C)/Tender/14/990 dt 17.7.14	Roof repairing (Tarfelting) of MQ type 32 nos. and 1B type - 12 nos. at colony No.2 under Kathara Colliery	open	17.7.14	Two	1.8.14.	Three	Jalnidhi Bitumen Specialities Pvt. Ltd., Glandstone Luyall Employees Industrial Co-operative Society Ltd.	NIL	Yes	GM(KTA)/SO©/Award/2014/2138 dt.27/29.11.14	Jalnidhi Bitumen Specialities Pvt. Ltd.	9.65	3 months	30.11.14	28.2.15	Nil
GM(KTA)/SO(C)/Tender/14/1473dt 03.9.14	Repairing of existing haulage room and providing haulage foundation for operation of CD incline at Sawang UGP.	open	3.9.14	Two	19.9.14.	Three	Galaxy Enterprises, K.K.Tripathi, Suchit Kumar	NIL	Yes	GM(KTA)/SO©/Award/2014/2139 dt.27/29.11.14	Suchit Kumar	6.03	3 months	30.11.14	28.2.15	Nil
GM(KTA)/SO(C)/Tender/14/2815dt 4.2.14	Providing and laying DI pipe line from filter plant to river side colony under Jarangdih Colliery	open	4.2.14	Two	21.2.14.	Three	M.R. Enterprises, R.S.Construction	NIL	Yes	GM(KTA)/SO©/Award/2014/2080 dt.18.11.14	M.R. Enterprises	34.16	3 months	19.11.14	01.1.15	Nil

RAJRAPPA AREA

12/10.07.14	असैनिक प्रकृति	[kqyh fufonk	10.07.14	दो	6.08.14	2	2(मे ए एच राजा कन्स्ट्रक्शन एवं श्री सुभाष चंद्रा	Ykxw ugh	gWk	सं 78.दि. 03.11.14	Jh lqHk" k panzk	10.46	11.01.15	12.11.14	कार्य प्रगति पर	-
24/13.08.14	असैनिक प्रकृति	[kqyh fufonk	13.08.14	दो	29.08.14	2	2(मेसर्स जे. एम. कंटेक्टर एवं श्री संतोष कुमार	Ykxw ugh	gWk	सं 79.दि. 03.11.14	EsklIZ ts- ,e- daVs*sDVj	4.69	11.11.15	12.11.14	कार्य प्रगति पर	-
17/28.07.14	असैनिक प्रकृति	[kqyh fufonk	28.07.14	दो	8.08.14	2	2(श्री कुंदन प्रसाद एवं मे पवन इंटरप्राइजेज	Ykxw ugh	gWk	सं 80.दि. 05.11.14	eslZ iou baVjizkbZtst	1.37	03.12.14	14.11.14	कार्य प्रगति पर	-
24/13.08.14	असैनिक प्रकृति	[kqyh fufonk	13.08.14	दो	29.08.14	2	2(श्री देवेंद्र राय एवं श्री नरेंद्र कुमार	Ykxw ugh	gWk	सं 81. दि.05.11.14	Jh nsosUnz jk;	8.55	13.01.15	14.11.14	कार्य प्रगति पर	-
21/11.08.14	असैनिक प्रकृति	[kqyh fufonk	11.08.14	दो	27.08.14	2	2(श्री केदार नाथ महतो एवं श्री विभूवन कुमार	Ykxw ugh	gWk	सं 82.दि. 05.11.14	Jh dsnkj ukFk egrks	5.46	13.01.15	14.11.14	कार्य प्रगति पर	-
33/03.09.14	असैनिक प्रकृति	[kqyh fufonk	03.09.14	दो	19.09.14	2	2(मे. बी बी इंटरप्राइजेज एवं श्री महेंद्र प्रसाद	Ykxw ugh	gWk	सं 83 दि.10.11.14	Jh egsUnz izlkn	8.00	18.01.15	19.11.14	कार्य प्रगति पर	-
25/13.08.14	असैनिक प्रकृति	[kqyh fufonk	13.08.14	दो	28.07.14	2	2(मे. राणा कन्स्ट्रक्शन एवं मे. अरविंद इंटरप्राइजेज	Ykxw ugh	gWk	सं 84.दि. 11.11.104	eslIZ jk.kk daLV*D'ku	3.84	03.01.15	20.11.14	कार्य प्रगति पर	-
28/27.08.14	असैनिक प्रकृति	[kqyh fufonk	27.08.14	दो	08.09.14	2	2(श्री केदार नाथ महतो एवं मे बालाजी कन्स्ट्रक्शन	Ykxw ugh	gWk	सं 85. दि. 11.11.14	Jh v:.k dqekj Bkdqj	1.36	08.01.15	20.11.14	कार्य प्रगति पर	-
41/13.10.14	असैनिक प्रकृति	[kqyh fufonk	13.10.14	दो	17.10.14	2	2(श्री कुंदन प्रसाद एवं मे. बालाजी कन्स्ट्रक्शन	Ykxw ugh	gWk	सं 86.दि. 11.11.14	Jh dqanu izlkn	3.25	19.02.15	20.11.14	कार्य प्रगति पर	-
21/11.08.14	असैनिक प्रकृति	[kqyh fufonk	11.08.14	दो	27.08.14	2	2(श्री केदार नाथ महतो एवं श्री विभूवन कुमार	Ykxw ugh	gWk	सं 87.दि. 11.11.14	Jh f=Hkqou dqekj	4.63	03.01.15	20.11.14	कार्य प्रगति पर	-
31/28.08.14	असैनिक प्रकृति	[kqyh fufonk	28.08.14	दो	10.09.14	2	2(मे रतन कन्स्ट्रक्शन एवं मे. आर के ब्रदर्स	Ykxw ugh	gWk	सं 88.दि. 12.11.14	eslIZ vkj ds cznlZ	7.58	04.01.15	21.11.14	कार्य प्रगति पर	-
30/28.08.14	असैनिक प्रकृति	[kqyh fufonk	28.08.14	दो	10.09.14	2	2(श्री मुकेश कुमार सिन्हा एवं मे. बालाजी कन्स्ट्रक्शन	Ykxw ugh	gWk	सं 89. दि.15.1.14	Jh eqds'k dqekj flUgk	6.40	23.01.15	24.11.14	कार्य प्रगति पर	-
26/16.09.14	असैनिक प्रकृति	[kqyh fufonk	16.09.14	दो	26.09.14	2	2(श्री नरेंद्र कुमार एवं मे बी बी इंटरप्राइजेज	Ykxw ugh	gWk	सं 90, दि.15.11.14	Jh ujsUnz dqekj	1.49	13.12.14	24.11.14	कार्य प्रगति पर	-
28/27.08.14	असैनिक प्रकृति	[kqyh fufonk	27.08.14	दो	08.09.14	2	2(श्री कर्मा चौधरी एवं श्री दुखन प्रसाद	Ykxw ugh	gWk	सं 91, दि.15.11.14	Jh dekZ pkS/kjh	1.24	13.12.14	24.11.14	कार्य प्रगति पर	-
38/01.10.14	असैनिक प्रकृति	[kqyh fufonk	01.10.14	दो	15.10.14	2	2(श्री देवेंद्र राय एवं मे श्री संतोष कुमार	Ykxw ugh	gWk	सं 92.दि. 26.11.14	Jh larks'k dqekj	2.05	24.12.14	05.12.14	कार्य प्रगति पर	-
27/21.08.14	असैनिक प्रकृति	[kqyh fufonk	21.08.14	दो	01.09.14	2	2(श्री दुखन प्रसाद एवं श्री कोलेथर दास	Ykxw ugh	gWk	सं 93.दि. 26.11.14	Jh nq[ku izlkn	2.34	24.12.14	05.12.14	कार्य प्रगति पर	-
21/11.08.14	असैनिक प्रकृति	[kqyh fufonk	11.08.14	दो	27.08.14	2	2(श्री किशन सिंह एवं श्री महेंद्र प्रसाद	Ykxw ugh	gWk	सं 94.दि. 27.11.14	Jh egsUnzz izlkn	4.97	20.01.15	06.12.14	कार्य प्रगति पर	-
23/13.08.14	असैनिक प्रकृति	[kqyh fufonk	13.08.14	दो	08.09.14	2	2(श्री मुकेश कुमार सिन्हा एवं श्री कोलेथर दास	Ykxw ugh	gWk	सं 95.दि. 27.11.14	Jh dkSys'oj nkl	9.63	05.03.15	06.12.14	कार्य प्रगति पर	-
33/03.09.14	असैनिक प्रकृति	[kqyh fufonk	03.09.14	दो	19.09.14	2	2(मे ए एच राजा कन्स्ट्रक्शन एवं मे. पवन इंटरप्राइजेज	Ykxw ugh	gWk	सं 96.दि. 27.11.14	eslIZ , ,p jktk daLV*D'ku	4.17	05.02.14	06.12.14	कार्य प्रगति पर	-
37/19.09.14	असैनिक प्रकृति	[kqyh fufonk	19.09.14	दो	26.09.14	2	2(मे. शान् इंटरप्राइजेज एवं श्री दुखन प्रसाद	Ykxw ugh	gWk	सं 97.दि. 28.11.14	Jh nq[ku izlkn	1.55	26.12.14	07.12.14	कार्य प्रगति पर	-