

## CENTRAL COALFIELDS LIMITED

## RANCHI

## ANNEXURE-IV

## DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF MAY 2014

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ. of tender	Type of Bidding (Single/Two Bid system)	Last dt. of receipt tender	Nos. of tender received	Nos. & Name of parties qualified after tech. evaluation	Nos. & Name of parties not qualified after tech. evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>MM HQ</b>																
CM(P)/IV/STE /Trig. Cable/147/13/71 dt.10.12.2013	Trailing Cable	OGT	2.12.13	Two	7.01.14	1	M/s. Mintech Trust Account Australia	0	Yes	147:17:2:04:14 - 036 (Trailing Cable) Dtd. 02.05.2014	M/s. Mintech Trust Account, 34, Carwoola Crescent, Mooloolaba, Qld, Australia-4557	791.43	Within 06 Months	NA	NA	NA
CCL/GM (P)/KR/13-14/ 60T Road & 120T Rail WBs, Tender Sl no. 166 opened on 11.12.2013	60 MT Road Weighbridges	ODT	17.04.13	Two	10.12.13	3	1) M/s. Digital Systems 2)M/s. Weightrack	1	Yes	123:22:1:03:15- 039 Dtd. 03.05.2014	M/S Weightrack, Plot No-623(P), Rudrapur, Naharakanta, Near Puri Canal, Bhubaneswar-752101, Odisha	407.93	Within 06 Months	NA	NA	NA
/CM(P)/AKM/HEMM/ Crane40T//CB12-13-14/011-060/13 opened on 24.10.2013	40T Hydraulic Rough Terrain Crane	ODT	29.09.13	Two	23.10.13	2	M/s. TIL	1) M/s. Escorts	Yes	060:22:1:06:14:041Dtd. 05.05.2014	M/s. T I L Limited, 1, Taratolla Road, Garden Reach, KOLKATA-700024(WB)	2624.58	Within 4 to 11 months	NA	NA	NA
CCL/MMD/H.Q/CM(P) 7/ E&M/ CS Black Pipe/2013-14 , Tender sr no 174 opening on 19.12.2013	CS Black Pipes	ODT	08.11.13	Two	18.12.13	8	1) M/s Bhusan Steel Limited, 2)M/s Dadu Pipes Pvt. Ltd, 3)M/s Tata Steel Limited, 4)M/s Utkarsh Tubes & Pipes Limited	1) M/s Jindal Pipes Limited, 2)M/s Swastik Pipes Limited, 3) M/s Vishal Pipes Ltd	Yes	135&146/2/0 5/2/07/14/46 Dtd. 08.05.2014	M/s Tata Steel Limited, 52,J.N. Rd. 2nd floor,Kolkata-71	306.87	Within 02 to 03 months	NA	NA	NA
CCL/CM(P)/AKM/HEMM/CRANE 55T/CB 12-13/175/13 ,opened on 29.07.2013	55T Hydraulic Rough Terrain Crane	OGT	25.06.13	Two	28.07.13	1	M/s. TIL	0	Yes	175:22:1:06:14:048Dtd. 09.05.2014	M/s. T I L Limited, 1, Taratolla Road, Garden Reach, KOLKATA-700024(WB)	430.63	Within 06 months	NA	NA	NA
CCL/CM(P)/AKM/HEMM/10Cum.Elec.Hyd .Shovel/CB-10- 11 / 121(10-11) /13, opened on 29.10.2013	10CUM ELEC. HYD. SHOVEL	OGT	02.10.13	Two	28.10.13	2	M/s. GMMCO	1) M/s.BEML	Yes	121:06:1:06:14:058 Dtd. 27.05.2014	M/s.Caterpillar Global Mining HMS Gmbh, Karl Funke-Strabe 36, D - 44149 Dortmund	6554.1	As per schedule of equipment	NA	NA	NA
<b>CIVIL HQ</b>																
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NA	NA	NA
<b>ARGADA AREA</b>																
20780-821 dt. 17/02/14	Day to day repairing/replacement of damaged door & windows shutter frame etc. at Gidi Washery	a) Paper Publication b) Hoisting on Website c)Circulation through Notice	NA	Two Bid	08/03/2014	2	Sri Rakesh Ranjan M/s Hriom Const.	All parties qualified	Awarded to L1	54 dt. 2/5/14	Sri Rakesh Ranjan	657408.51	01/05/2015	02/05/2014	Work in progress.	
23267-307 dt. 22/02/14	Repair & maintenance of 22 Nos Otrs. of employees of Religarah at Gidi A Colony	do	NA	do	15/03/2014	do	Sri Sitaram Thakur M/s Maa Bhawani Const Sri Uma Shankar Prasad	do	do	58 dt. 2/5/14	Sri Sitaram Thakur M/s Maa Bhawani Const.	395707.17 395707.17	11/07/2014	12/05/2014	Work in progress.	
20780-821 dt. 17/02/14	Replacement of door & windows in the Otrs. of employees of Religarah Colly.	do	NA	do	07/03/2014	do	Sri Sitaram Thakur. Sri S.N.Singh	do	do	55 dt. 2/5/14	Sri Sitaram Thakur	672012.12	11/11/2014	12/05/2014	Work in progress.	
20379-421 dt. 13/2/14	Day day repair & maintenance of Sanitary works of Otrs. & Colony at Religarah Colly.	do	NA	do	26/02/2014	do	Sri Sitaram Thakur Sri S.N.Singh	do	do	56 dt. 2/5/14	Sri Sitaram Thakur	272169.11	11/11/2014	12/05/2014	Work in progress.	

20780-821 dt. 17/02/14	Day to day repair & maintenance for Waterupply work for(OTrs. & Colony) at Religarah Colly.	do	NA	do	07/03/2014	do	M/s Maa Bhawani Const. Sri Sita Ram Thakur	do	do	90 dt. 20/05/14	M/s Maa Bhawani Const.	41789.00	29/05/2015	30/05/2014	Work in progress.	
20738-79 dt. 17/02/14	Systematic maintenance of Private Railway Siding at Sirka(For One Year) (Length 4.10 Km)	do	NA	do	18/03/2014		M/s Royal Enterprises M/s Abhay Const.	do	do	76 dt. 13/05/14	M/s Royal Enterprises	765168.00	12/05/2015	13/05/2014	Work in progress.	
24444-83 dt.7/3/14	Repair & maintenance of IBR/176 & 1CR/02 at Gidi Washery	do	NA	do	14/03/2014		M/s Girija Singh Sri Rakesh Ranjan	do	do	63 dt. 7/5/14	M/s Girija Singh	63647.50	24/05/2014	17/05/2014	Work in progress.	
24444-83 dt. 7/3/14	Misc.Civil work at Railwar Siding, Gidi A	do	NA	do	14/03/2014		M/s Girija Singh Sri Rakesh Ranjan	do	do	62 dt.7/5/14	M/s Girija Singh	90139.83	27/05/2014	17/05/2014	Work in progress.	
24444-83 dt.7/3/14	Making side brick support wall in tippler at 10 Nos Incline & support wall aound booking pully of direct haulage at Argada Mine.	do	NA	do	14/03/2014		M/s Parwej Alam Sri Deo Kant Singh	do	do	85 dt 17/05/14	M/s Parwej Alam	101817.25	06/06/2014	27/05/2014	Work in progress.	
24444-83 dt.7/3/14	Misc. repair work of the Admn.building, Tongl Club & Rest house etc.under GM.Unit	do	NA	do	14/03/2014		Sri Deo Kant Singh Sri Dhanelal Bedia	do	do	75 dt.13/05/14	Sri Deo Kant Singh	157626.62	07/06/2014	23/05/2014	Work in progress.	
3295 dt.7/3/14	Formation of Tugger foundation at Incline mount Sector-II of Argada U/G Mine	do	NA	do	15/03/2014		M/s Parwej Alam Sri Deo Kant Singh	do	do	86 dt.17/05/14	M/s Parwej Alam	40001.31	31/05/2014	27/05/2014	Work in progress.	
3295 dt.7/3/14	Repairing & ventilation stopping & fixing 3 Nos steel door at J Seam Sec. I of Argada U/G Mine	do	NA	do	15/03/2014		M/s Parwej Alam Sri Deo Kant Singh	do	do	84 dt.17/05/14	M/s Parwej Alam	33224.79	31/05/2014	27/05/2014	Work in progress.	

24444-83 dt.7/3/14	Annual repair & maintenance of Community place of Washery Colony at Gidi C	do	NA	do	14/03/2014		Sri Hukum Nath Mahto Sri Deo Kant Singh	do	do	79 dt. 15/05/14	Sri Hukum Nath Mahto	160435.84	09/06/2014	25/05/2014	Work in progress.	
26138-77 dt. 26/03/14	Making Kutchcha drain for the Safety of Coal transport road at Religarah Colly.	do	NA	do	08/04/2014		M/s R.S.Const Sri Uma Shankar Prasad	do	do	89 dt. 20/05/14	M/s R.S.,Const	57858.47	09/06/2014	30/05/2014	Work in progress.	
26138-77 dt.26/03/14	Annual White washing,colourhing & minor repair of Community placeReligarah Colly.	do	NA	do	08/04/2014		M/s R.S.Const Sri Uma Shankar Prasad	do	do	88 dt. 20/05/14	Sri Uma Shankar Prasad	50209.88	14/06/2014	30/05/2014	Work in progress.	
<b>DEPTT-EnM</b>																
SO(E&M)/AA/Tender-Web-1/Lease Line/14-15/157-83 dated 29.05.2014	Providing 2 MBPS Bandwidth (1:1) Internet Leased Line(LL) facility at GM Unit, Argada Area on rental basis for a period of two years. (c) Complete repairing of Wacol make ACB switch, 550 V, 300 Amps.local Sino.-ARG/ACS/16	Through Web	09.05.2014	Two Bid	29.05.14	NA	NA	NA	NA	NA	NA	Rs.398878/-	NA	NA	NA	NA
SO(E&M)/AA/14-15/Tender-Web-2/211-41 dated 12.05.14	Diversion and erection of 3.3 KV O/H line of Quarry Feeder near Coal stock of Religara Colliery	Through Web	12.05.14	Two Bid	03.06.14	NA	NA	NA	NA	NA	NA	131915/-	NA	NA	NA	NA
	Complete repairing of 500 KVA, 3.3KV/440 Volts Transformer make East India Udyog Limited Sino. - ETS809/1 of Argada Colliery of Sirka Group	Through Web	12.05.14	Two Bid	03.06.14	NA	NA	NA	NA	NA	NA	230740/-	NA	NA	NA	NA
SO(E&M)/AA/14-15/Tender-Web-3/308-39 dated 17.05.14	Complete repairing/reconditioning of Long & Crowd make 3.3KV, 400 Amps OCB, Sino.-1474, 1491 and 60577 of Gidi-A Sub-Station	Through Web	17.05.14	Two Bid	09.06.14	NA	NA	NA	NA	NA	NA	431724/-	NA	NA	NA	NA
SO(E&M)/AA/14-15/Tender-Web-4/351-82 dated 27.05.14	Repairing and rewinding of 5 MVA, 33KV/11KV Power Transformer make Andrew Yule make, Sino.-10754 at Sub-Station, Gidi-Washery	Through Web	27.05.14	Two Bid	23.06.14	NA	NA	NA	NA	NA	NA	716797/-	NA	NA	NA	NA

DEPTT-MM																
NIL			NIL										NIL			DEPTT-MINING
1	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.10	Three	1. Sri Raju Gupta, Gidi-A 2.Sri. Dhiraj Singh	1. Sri Babulal Gupta, Gidi-A 2.Sri. Dhiraj Singh	YES	Agreement No. CGM(A)/SO(M)(A)/CT/GDA/10-13/29. dt.26.06.10	Sri. Raju Gupta, Gidi-A	218.76	22.07.13	23.07.10	NA	Period of Contract extended for one year
2	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.10	Three	1. Sri Raju Gupta, Gidi-A 2.Sri. Babulal Gupta, Gidi-A 3.Sri. Harshit Logistic Pvt. Ltd, Kolkata	NIL	YES	Agreement No. GM(A)/CT/GDC/10-13/45. dt.02.12.10	Sri. Babulal Gupta, Gidi-A	476.16	17.10.13	18.10.10	NA	Contract has been completed on 16.05.14
3	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	03.02.2012	Two Bid System	03.03.12	Three	1. Sri Raju Gupta, Gidi-A 2.Sri. Babulal Gupta, Gidi-A 3.Mahesh Prasad	NIL	YES	Agreement No. AGM(A)/Min/CT/Relig/12-15/64 dt.04.01.13	Sri. Raju Gupta, Gidi-A	216.97	03.12.15	04.12.12	NA	NA
4	Reject Transportation	Open Tender through News Papers & CCL Website	26.07.2013	Two Bid System	19.08.13	Two	1.Sri. Saryu Gope, 2.M/s. Chenani Transport	NIL	YES	Agreement No. GM(A)/Minin g/Reject Trp./Gdi-W/13-14/283. Dt.15.01.14	Sri. Saryu Gope	52	21.10.14	22.10.13	NA	NA
5	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	29.07.2013	Two Bid System	21.08.13	Two	1. M/s. Varahi Associates, 2.M/s. Manikya Vinimay Pvt. Ltd.	NIL	YES	Agreement No. GM(A)/Minin g/ Sirkacp/13-14/263. dt.19.12.13	M/s. Varahi Associates	39.695	25.09.14	26.09.13	NA	NA
6	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	10.09.2012	Two Bid System	06.10.12	Four	1.Sri. Raju Gupta, 2.M/s.Naresh Kr. & Co. Pvt. Ltd. 3.M/s. Mahalaxmi Transport Co. 4.M/s. Balajee Transport Co.	NIL	YES	Agreement No. GM(A)/CT/GDA-SAUNDA/12/08. dt.27.02.12	Sri. Raju Gupta, Gidi-A	344.01	02.11.14	03.11.12	NA	NA
7	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	17.08.2013	Two Bid System	13.09.13	Five	1. JBTC 2.MVPL 3.JMTC 4.RG 5.BLG	NIL	YES	Agreement No. GM(A)/Minin g/CT/GDC-SND/13-14/318. dt.29.01.14 /05.02.14.	M/s. Jai Balajee Transport Co.	114.03	14.12.14	15.12.13	NA	NA
8	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	25.09.2013	Two Bid System	22.10.13	Three	1. BLG 2.JBTC 3.JMTC	NIL	YES	Agreement No. GM(A)/Minin g/CT/REL-SND/13-14/319. dt.03/06.02.14	Sri Babulal Gupta	178.49	19.12.14	20.12.13	NA	NA
9	Coal Loading, Coal Transportation & OBR	Open Tender through News Papers & CCL Website	25.03.2012	Two Bid System	15.04.13	Two	1. M/s. UP & Bro. 2.M/s. NCC Ltd.	NIL	YES	Agreement No. GM(A)/Min/S Irka Outsourcing/13-19/317. dt.30.01.14	M/s. Upendra Prasad & Brothers.	6278.03	05.11.18	06.11.13	NA	NA
10	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	12.09.13	Two Bid System	04.10.13	Three	1. BLG 2.JMTC-JBTC JV Co. 3.MVPL VA JV Co.	NIL	YES	Award No. AGM(A)/Minin g/CT/GDC-GDW/14-17/296-301. dt.24.01.14	Sri. Babulal Gupta, Gidi-A	1528.53	02.01.17	03.01.14	NA	NA

11	Sand Transportation/Rehandling	Open Tender Through News Papers & CCL Website	01.02.13	Two Bid System	25.02.13	Three	1. ATC 2. JMTC 3. MVPL	NIL	YES	Award No. GM(A)/SO(M)/A/Sand Tra./SRK/Award/13-14/153 dt.24.05.13	M/s. Ajay Transport Co. Ramgarh	34.262	01.05.14	02.05.13	NA	NA
----	--------------------------------	---	----------	----------------	----------	-------	------------------------	-----	-----	---	---------------------------------	--------	----------	----------	----	----

**BARKA SAYAL AREA**

NIL																
NIL																
49	Grinding Wheel	Open Tender	6.11.13	Two Bid	2.12.13	4	4.(1) M/s Gaurav & Co. (2)M/s. Abhishek Enterprises (3) M/s. Movers Sales( India)	1.M/s Dynamic Sales , Ramgarh	Yes	S.O(MM)/RS(BS)/Snd/020214-012 dt.06.05.14	M/s. Movers Sales (India) Ramgarh	2.35	Delivery of 50% immediately within 21 days and balance within 45 days from date of receipt of S.O.	Due	Due	
30	Cane Basket	Open Tender	10.8.13	Two Bid	4.9.13	3	2(1) M/s R.R.Enterprises (2) M/s. Shree Mahamaya Enterprises	1.M/s. Vijayalaxmi Enterprises	Yes	S.O(MM)/RS(BS)/Snd/020214-021 dt.20.05.14	M/s. R.R.Enterprises, Ramgarh	4.37	Delivery of 25% qty immediately within 15 days and balance supply within 60 days. From the date of receipt of S.O	21.05.14	Due	

**CRS BARKAKANA AREA**

NIL																
-----	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**RAJRAPPA AREA**

NIL																
No. 88, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	07.03.14	2	2 Shri Jivan Mahto & M/s. Arbind Enterprises	N.A	Yes	No. 1, dated 01.04.14	Shri Jivan Mahto	4.74	09.05.14	10.04.14	Work in progress	-
No. 79, dtd. 08.02.14	Civil Nature	Open	08.02.14	two	24.02.14	2	2 M/s. Rana Constn & Shri Kunj Bihari Tiwari	N.A	Yes	No. 2, dated 12.04.14	Shri Kunj Bihari Tiwari	3.77	20.05.14	21.04.14	Work in progress	-
No. 93, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 M/s. Rana Constn & Shri Kunj Bihari Tiwari	N.A	Yes	No. 3, dated 29.04.14	M/s. Rana Constn	1.54	22.05.14	08.05.14	Work in progress	-
No. 89 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	18.03.14	2	M/s. B.B. Enterprises & Shri Bhola Nath Mahto	N.A	Yes	No. 4, dated 12.05.14	Shri Bhola Nath Mahto	9.29	04.07.14	21.05.14	Work in progress	-
No.97 dtd. 04.03.14	Civil Nature	Open	04.03.14	two	18.03.14	2	M/s. (Shri Kuldip Singh & Shri Babulal Mahto)	N.A	Yes	No. 5, dated 12.05.14	Shri Kuldip Singh	5.86	04.07.14	21.05.14	Work in progress	-
No.75 dtd. 24.02.14	Civil Nature	Open	24.02.14	One	06.03.14	2	2( M/s. Rana Constn & M/s. Shanu Enterprises)	N.A	Yes	No. 6, dated 12.05.14	M/s. Rana Constn	0.58	27.05.14	21.05.14	Work in progress	-
No.100 dtd. 11.03.14	Civil Nature	Open	11.03.14	two	31.03.14	2	2( M/s. Pawan Enterprises & Shri Devendra Rai)	N.A	Yes	No. 7, dated 12.05.14	Shri Devendra Rai	10.32	04.07.14	21.05.14	Work in progress	-
No. 79, dtd. 08.02.14	Civil Nature	Open	08.02.14	two	24.02.14	2	2( M/s. Arbind Enterprises & Shri Kauleshwar Das)	N.A	Yes	No. 8, dated 14.05.14	M/s. Arbind Enterprise	3.77	22.06.14	23.05.14	Work in progress	-
No. 105, dtd. 08.03.14	Civil Nature	Open	08.03.14	One	20.03.14	2	2( M/s. Rana Constn & M/s. Anant Enterprises)	N.A	Yes	No. 9, dated 14.05.14	M/s. Rana Constn	0.76	20.05.14	14.05.14	Work in progress	-
No. 80, dtd. 13.02.14	Civil Nature	Open	13.02.14	two	28.02.14	2	2( M/s. IDS & Turnkey Enterprises & Shri Kuldip Singh)	N.A	Yes	No. 10, dated 15.05.14	M/s. IDS & Turnkey Enterprises	3.77	23.06.14	24.05.14	Work in progress	-
No. 80, dtd. 13.02.14	Civil Nature	Open	13.02.14	two	28.02.14	2	2( Shri Kishor Kumar & Shri Kedar Nath Mahto)	N.A	Yes	No. 11, dated 19.05.14	Shri Kishor Kumar	3.77	27.06.14	28.05.14	Work in progress	-
No. 98, dtd. 04.03.14	Civil Nature	Open	04.03.14	two	13.03.14	2	2( Shri Kundan Prasad & M/s. Balajee Constn)	N.A	Yes	No. 12, dated 19.05.14	Shri Kundan Prasad	2.53	16.06.14	28.05.14	Work in progress	-
No. 96, dtd. 27.02.14	Civil Nature	Open	27.03.14	two	18.03.14	2	2( Shri Kundan Prasad & M/s. Balajee Constn)	N.A	Yes	No. 13, dated 19.05.14	Shri Kundan Prasad	6.31	12.07.14	28.05.14	Work in progress	-
No. 88, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	07.03.14	2	2( Shri Tribhuvan Kumar & Shri Kishun Singh)	N.A	Yes	No. 14, dated 27.05.14	Shri Tribhuvan Kumar	4.84	04.07.14	05.06.14	Work in progress	-
No. 88, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	07.03.14	2	2( M/s. Arbind Enterprises & Shri Jivan Mahto)	N.A	Yes	No. 15, dated 27.05.14	M/s. Arbind Enterprise	6.09	04.07.14	05.06.14	Work in progress	-
No.97 dtd. 04.03.14	Civil Nature	Open	04.03.14	two	18.03.14	2	Shri Gopal Choudhary,	N.A	Yes	No. 16, dated 28.05.14	Shri Babulal Mahto	4.10	20.07.14	06.06.14	Work in progress	-
Quotation	Civil Nature	Open	27.03.14	One	27.03.14	4	Shri Gopal Choudhary, Shri Subhash chandra, Shri Tribhuvan Kr., M/s. Arbind Enterprises	N.A	Yes	No. 17, dated 28.05.14	Shri Gopal Choudhary	0.92	12.07.14	28.05.14	Work in progress	-
No.93 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	M/s. Mehta Constn & Shri Kedar Nath Mahto	N.A	Yes	No. 18, dated 28.05.14	Shri Kedar Nath Mahto	1.31	20.06.14	06.06.14	Work in progress	-
No.83 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	26.02.14	2	2( Shri Kundan Prasad & M/s. Balajee Constn)	N.A	Yes	No. 19, dated 28.05.14	Shri Kundan Prasad	1.88	27.07.14	06.06.14	Work in progress	-
No.91 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	18.03.14	2	2( M/s Abhay Constn & M/s. Royal Enterprises)	N.A	Yes	No. 20, dated 30.05.14	M/s. Abhay Constn	28.02	30.11.14	01.06.14	Work in progress	-

KATHARA AREA																
GM(KTA)/C-- 2/Tender/Hiring of light vehicle/13- 14/5652 dt:07.01.14	Hiring of one no.Diesel Jeep like Scorpio for 02 years for Kathara Area including Diesel & Service tax	Open Tender	14.1.14	Two	30.1.14	2	Suchit Kumar,Sawang K.K.Tripathy,Sawang	K.K.Tripathy,Sawang	Suchit Kumar,Sawang	GM(KTA)/C- 2/Provisional Work order/Hiring of Scorpio/14- 15/154 dt: 16.5.14	Suchit Kumar,Sawang	10.90	15.05.2016	16.05.14	15.05.16	NIL
GM(KTA)/C-- 2/Tender/Hiring of light vehicle/13- 14/6244 dt:10.02.14	Hiring of one no.Diesel Jeep like Bolero against surveyed off Jeep no. BRY-3908 for 24Hours for Kathara Area including Diesel & Service tax for 03 years	Open Tender	22.2.14	Two	27.2.14	2	Suchit Kumar,Sawang Dines Kumar,Sawang	Dines Kumar,Sawang	Suchit Kumar,Sawang	GM(KTA)/C- 2/Provisional Work order/Hiring of Scorpio/14- 15/155 dt: 16.5.14	Suchit Kumar,Sawang	10.62	15.05.2016	16.05.14	15.05.17	NIL
GM(KTA)/C-- 2/Tender/Hiring of light vehicle/13- 14/6550 dt:28.02.14	Hiring of one no.Diesel Tata Sumo (Gold) for Kathara Area for 02 years	Open Tender	12.3.14	Two	18.3.14	3	M.R.Enterprises,Kathara Vinet Enterprises,Kathara Radhey Shyam Tiwari,Kathara	M/S.Vinet Enterprises,Kathar a Radhey Shyam Tiwari,Kathara	M.R.Enterprises,Kat hara	GM(KTA)/C- 2/Provisional Work order/Hiring of Scorpio/14- 15/156 dt: 16.5.14	M.R.Enterprises,Kathara	7.08	15.5.16	16.5.14	15.16	NIL
GM(KTA)/SO(C )/Tender/14/3994 dt.17.2.14	Repair of sand bunker at CD Incline of Sawang Colliery	open	17.2.14	Two	22.3.14	Two	S.B.Dubey, K.B.Pandey	NIL	Yes	GM(KTA)/SO @/Award/20 14/ dt.15.4.14	K.B.Pandey	3.69	3 months	16.5.14	15.8.14	Nil
GM(KTA)/SO(C )/Tender/14/3994 dt.17.2.14	Day to day repair of Sanitary fittings at different colonies at Sawang Colliery	open	17.2.14	Two	22.3.14	Two	S.B.Dubey, K.B.Pandey	NIL	Yes	GM(KTA)/SO @/Award/20 14/ dt.15.4.14	S.B.Dubey	5.98	4 months	16.5.14	15.9.14	Nil