

## CENTRAL COALFIELDS LIMITED

## RANCHI

## ANNEXURE-IV

## DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF MARCH 2014

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>MM HQ</b>																
NA	Iron and Steel Materials	STE					On Nomanation Basis			209:05:2:07:14:369 dt. 28.03.2014	M/s. Steel Authority of India Limited, Central Marketing Organization, Branch Sales Officer,CMO Complex Building, M.G.Road, Bokaro Steel City – 827 001	512.11	NA	NA	NA	NA
CM(MM)(P-III)/13-14/SERVER/155 Opened on 20.06.13	RISC/EPIC Servers	ODT	2.05.13	Two	19.06.13	4	1)Orange Business, 2)Vareli 3)Webel	1) Mine Source		155 01 11 14- 371 dt. 28.03.2014	M/s Orange Business Services India Technology Services Pvt. Ltd.15th Floor, Vishwaroop IT park, Sector 30-A, Vashi, Navi Mumbai, India – 40070	623.03	within 8 weeks	NA	NA	NA
MM(P)/RKP/CCL/Feeder Breaker/Re-tender(04)/13-14, Opened on 07.10.13	Feeder Breaker	ODT	14.09.13	Two	03.10.13	8	1)Maclahahan Nawa Engg. 2)Karam Chand Thapar 3)Atlas Copco 4)Black Diamond Eqpt.	1) Bhilai Engg. Corpn. 2)Elecon EPC Projects, 3)Monally Sayaji 4)NSGC		269 23 3 14 380 dt. 31.03.2014	M/s Karam Chand Thapar & Bros.(Coal Sales ) Ltd, Bharat Westfalia Division., Thapar House, 25 Brabourne Road, Kolkata-700001	724.41	within 08 (Eight) months	NA	NA	NA
<b>ARGADA AREA</b>																
1	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.10	Three	1. Sri Raju Gupta, Gidi-A	1. Sri Babulal Gupta, Gidi-A 2.Sri. Dhiraj Singh	YES	Agreement No. CGM(A)/SO(M)(A)/CT/GD A/10-13/29. dt.26.06.10	Sri. Raju Gupta, Gidi-A	218.76	22.07.13	23.07.10	NA	Period of Contract extended for one year
2	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.10	Three	1. Sri Raju Gupta, Gidi-A 2.Sri. Babulal Gupta, Gidi-A 3.Sri. Harshit Logistic Pvt. Ltd, Kolkata	NIL	YES	Agreement No. GM(A)/CT/GD C/10-13/45. dt.02.12.10	Sri. Babulal Gupta, Gidi-A	476.16	17.10.13	18.10.10	NA	Time extended upto 16.05.14
3	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	03.02.2012	Two Bid System	03.03.12	Three	1. Sri Raju Gupta, Gidi-A 2.Sri. Babulal Gupta, Gidi-A 3. Mahesh Prasad	NIL	YES	Agreement No. AGM(A)/Min/CT/Relig/12-15/64 dt.04.01.13	Sri. Raju Gupta, Gidi-A	216.97	03.12.15	04.12.12	NA	NA
4	Reject Transportation	Open Tender through News Papers & CCL Website	26.07.2013	Two Bid System	19.08.13	Two	1.Sri. Saryu Gope, 2.M/s. Chenani Transport	NIL	YES	Agreement No. GM(A)/Minin g/Reject Trp./Gidi-W/13-14/283. Dt.15.01.14	Sri. Saryu Gope	52	21.10.14	22.10.13	NA	NA

5	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	29.07.2013	Two Bid System	21.08.13	Two	1. M/s. Varahi Associates, 2.M/s. Manikya Vinimay Pvt. Ltd.	NIL	YES	Agreement No. GM(A)/Minin g/SirkaOCP/1 3-14/263. dt.19.12.13	M/s. Varahi Associates	39.695	25.09.14	26.09.13	NA	NA
6	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	10.09.2012	Two Bid System	06.10.12	Four	1.Sri. Raju Gupta, 2.M/s.Naresh Kr. & Co. Pvt. Ltd. 3.M/s. Mahalaxmi Transport Co. 4.M/s. Balajee Transport Co.	NIL	YES	Agreement No. GM(A)/CT/GD A- SAUNDA/12/ 08. dt.27.02.12	Sri. Raju Gupta, Gidi-A	344.01	02.11.14	03.11.12	NA	NA
7	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	17.08.2013	Two Bid System	13.09.13	Five	1. JBTC 2.MVPL 3.JMTC 4.RG 5.BLG	NIL	YES	Agreement No. GM(A)/Minin g/CT/GDC- SND/13- 14/318. dt.29.01.14 /05.02.14.	M/s. Jai Balajee Transport Co.	114.03	14.12.14	15.12.13	NA	NA
8	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	25.09.2013	Two Bid System	22.10.13	Three	1. BLG 2JBTC 3JMTC	NIL	YES	Agreement No. GM(A)/Minin g/CT/REL- SND/13- 14/319. dt.03/06.02.1 4	Sri Babulal Gupta	178.49	19.12.14	20.12.13	NA	NA
9	Coal Loading, Coal Transportation & OBR	Open Tender through News Papers & CCL Website	25.03.2012	Two Bid System	15.04.13	Two	1. M/s. UP & Bro. 2.M/s. NCC Ltd.	NIL	YES	Agreement No. GM(A)/Min/S irka Outsourcing/ 13-19/317. dt.30.01.14	M/s. Upendra Prasad & Brothers.	6278.03	05.11.18	06.11.13	NA	NA
10	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	12.09.13	Two Bid System	04.10.13	Three	1. BLG 2JMTC-JBTC JV Co. 3.MVPL VA JV Co.	NIL	YES	Award No. AGM(A)/Mini ng/CT/GDC- GDW/14- 17/296-301. dt.24.01.14	Sri. Babulal Gupta, Gidi-A	1528.53	02.01.17	03.01.14	NA	NA
11	Sand Transportation/Re handling	Open Tender through News Papers & CCL Website	01.02.13	Two Bid System	25.02.13	Three	1. ATC 2JMTC 3.MVPL	NIL	YES	Award No. GM(A)/SO(M) (A)/Sand Tra./SRK/Awa rd/13-14/153 dt.24.05.13	M/s. Ajay Transport Co. Ramgarh	34.262	01.05.14	02.05.13	NA	NA

**CIVIL DEPTT.**

17023-62 dt. 16/12/13	Cleaning of Grass, Brush & Unwanted plants from the premises of Tongi Club, Rest House, Sales Office & Admn. building etc. under GM, Unit, Sirka.	a) Paper Publication b) Hoisting on Website c) Circulation through Notice	NA	Two Bid	01/03/2014	2	Arjun Gope M/s Parwej Alam	All parties qualified	Awarded to L1	1492 dt. 11/3/14	Arjun Gope	18587.70	29/03/14	20/03/14	Work completed.	
20422-61 dt. 18/2/14	Minor Repair work of the Area Account office building under GM, Unit	do	NA	do	21/2/14	do	Maa Bhawani Const. Uma Shankar pd.	do	do	1661 dt. 23/3/14	Maa Bhawani Const.	70055.62	04/07/2014	24/03/14	Work in progress.	

18760-77 dt. 16/1/14	Repair & Maintenance of the Canteen building & Shopping centre near GM office under GM.Unit	do	NA	do	27/1/14	do	Bharat Gope Niranjan pd.	do	do	1448 dt. 5/3/14	Bharat Gope	155985.66	13/04/14	14/03/14	Work in progress.	
18760-77 dt. 16/1/14	Repair & Maintenance of Bungalow No.1 at GM(A)'s colony under GM Unit	do	NA	do	27/1/14	do	Bharat Gope Niranjan pd.	do	do	1481 dt. 11/3/14	Niranjan Pd.	166985.44	26/03/14	03/12/2014	Work completed.	
21 of 2013-14 dt. 16/1/14	Repair & Maintenance of Dispensary at GM(A) Colony under GM Unit Sirka	do	NA	do	02/10/2014	do	Arjun Gope Niranjan Pd.	do	do	1483 dt. 11/3/14	Arjun Gope	239171.98	13/04/14	14/03/14	Work in progress.	
14531-76 dt. 23/10/13	Cleaning of garbage, bushes, unwanted material at GM's colony.	do	NA	do	11/05/2013	do	Anil Kr Singh kant Singh	do	do	1662 dt. 14/3/14	Anil Kr Singh	80802.65	23/4/14	24/3/14	Work in progress.	

**MM DEPTT.**

GM(A)/SO(MM)/NIT/04/E&M Spare/AP/13/61 Dated.28.03.2014	Bearing Block for Ventilaton fan	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay
GM(A)/SO(MM)/NIT/04/E&M Spare/AP/13/62 Dated.28.03.2014	Aluminum Ladder	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay
GM(A)/SO(MM)/NIT/109/E&M Spare/AP/13/63 Dated.28.03.2014	Foundation bolt & Nut	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay
GM(A)/SO(MM)/NIT/109/E&M Spare/AP/13/64 Dated.28.03.2014	Shaft Blocks	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay
GM(A)/SO(MM)/NIT/04/E&M Spare/AP/13/65 Dated.28.03.2014	Machanical ventilator PV-120 & PV-160	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay
GM(A)/SO(MM)/NIT/05/Bearing /AP/13/66 Dated.28.03.2014	Spherical roller bearing for EKG521 shovel	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay
GM(A)/SO(MM)/NIT/05/HEMM Spare/AP/13/67 Dated.28.03.2014	Compressor Motor for EKG A Shovel	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay
GM(A)/SO(MM)/NIT/04/E&M Spare/AP/13/68 Dated.28.03.2014	PVC twin core wire & Cable for Quarry	Web-Site/Open Tender	28.03.2014	Two Bid System)	28.04.2014	Not Open	Not finalised	Not Open	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	Not finalised	No delay

**EnM DEPTT**

SO(E&M)/AA/13-14/Tender-Web-50/3859-88 dtd. 06.03.14	Repairing lof 3 Nos. HT Breaker at different shovel of Religara Colliery	Through Web	06.03.2014	Two Bid	25.03.14	NA	NA	NA	NA	NA	NA	Rs.197804/-	10 days	NA	NA	NA
	Complete repairing	Through Web	06.03.2014	Two Bid	25.03.2014	NA	NA	NA	NA	NA	NA	Rs. 131748/-	10 days	NA	NA	NA
	Jointing of different belt conveyhors through cold vulcanizing of Gidi-W	Through Web	06.03.2014	Two Bid	25.03.14	NA	NA	NA	NA	NA	NA	Rs. 154741/-	10 days	NA	NA	NA
	1.Renovation of 11K	Through Web	07.03.2014	Two Bid	28.03.14	NA	NA	NA	NA	NA	NA	Rs. 223898/-	10 days	NA	NA	NA

SO(E&M)/AA/13-14/Tender-Web-51/3901-30 dtd. 07.03.14	2.Dismantling of pumps, lifter plate, barrels and erection of repaired.new equipment in same unit of main washing plant -03 of Gidi-W	Through Web	07.03.2014	Two Bid	28.03.14	NA	NA	NA	NA	NA	NA	NA	Rs. 162597/-	10 days	NA	NA	NA
SO(E&M)/AA/13-14/Tender-Web-52/3958-87 dtd. 07.03.14	Repairing of 2 Nos.	Through Web	07.03.2014	Two Bid	29.03.14	NA	NA	NA	NA	NA	NA	NA	Rs. 190126/-	10 days	NA	NA	NA
SO(E&M)/AA/13-14/Tender-Web-53/3992-4021 dtd. 08.03.2014	Complete rewinding	Through Web	08.03.2014	Two Bid	29.03.14	NA	NA	NA	NA	NA	NA	NA	Rs. 378921/-	10 days	NA	NA	NA
SO(E&M)/AA/13-14/Tender-Web-54/4022-51 dtd. 08.03.2014	Re-wiring of differ	Through Web	08.03.2014	Two Bid	29.03.14	NA	NA	NA	NA	NA	NA	NA	Rs.494254/-	10 days	NA	NA	NA
SO(E&M)/AA/V.Tender-7/Cover jeep/13-14/4259-84 dtd 2403.2014	Hiring of 1 No. New Cover jeep(Bolero/Tata sumo/similar type of cover jeep) for 24 hrs use at Argada Area upto 31.03.2015	Through Web	24.03.2014	Two Bid	24.04.14	NA	NA	NA	NA	NA	NA	NA	Rs. 441805/-	NA	NA	NA	NA

**BARKA SAYAL AREA**

NIL

NIL

NIL

**R .S.SAUNDA.**

3	Spares for 3.3 KV COAB Switches	Open tender	15.4.13	Two Bid	8.5.13	5	4,(1)M/s. Gaurav & Co.(2) M/s. Jharkhand Industrial Corpn.(3) M.s, Himani Sales Corpn(4)M/s. Rajesh Trading Co.	1, M/s. Narendra Construction Co.	Yes	S.O(MM)/RS(BS)/Snd/0202 13-175 dated 10.03.2014	M/s. Jharkhand Industrial Corporation.	0.02	Within 8-10 weeks from the date of issue of S.O.	Due	Due	
3	Spares for 3.3 KV COAB Switches	Open tender	15.4.13	Two Bid	8.5.13	5	4,(1)M/s. Gaurav & Co.(2) M/s. Jharkhand Industrial Corpn.(3) M.s, Himani Sales Corpn(4)M/s. Rajesh Trading Co.	1, M/s. Narendra Construction Co.	Yes	S.O(MM)/RS(BS)/Snd/0202 13-176 dated 10.03.2014	M/s. Gaurav & Co.	0.19	Within 1 month from the date of receipt of S.O.	14.03.14	14.03.14	
76	Engine Oil 15W 40 CH4	Open tender	11.2.14	Two Bid	5.3.14	2	2, (1) M/s. IOC Ltd. (2) M/s. Balmer Lawrie & Co. Ltd.	Nil	Yes	S.O(MM)/RS(BS)/Snd/0202 13-178 dated 11.03.2014	M/s. Balmer Lawrie & Co. Ltd.	8.83	35% quantity immediately within a week and balance qnty. within 5 weeks from receipt date of S.O.	11.03.14	03.04.14	
38	Sps. For EH 600 Model Dumpers	Open tender	8.10.13	Two Bid	30.10.13	1	1,M/s. Tata Hitachi Construction Machinery Co. Ltd.	Nil	Yes	S.O(MM)/RS(BS)/Snd/0202 13-181 dated 18.03.2014	M/s. Tata Hitachi Construction Machinery Co. Ltd.	6.01	Within 3 months from the date of receipt of S.O.	29.03.14	Due	
72	Water Cooler cum Purifier	Limited tender	3.2.14	Two Bid	10.2.14	3	3,(1) M/s. Kamal Enterprises (2) M/s. Bahubali Poser Solutions (3) M/s. Varun Enterprises	Nil	Yes	S.O(MM)/RS(BS)/Snd/0202 13-183 dated 19.03.2014	M/s. Kamal Enterprises, Ranchi	1.66	Within 10 days from the date of receipt of S.O.	31.03.14	31.03.14	
34	Audio Visual Alarm	Open tender	9.9.2013	Two Bid	30.9.13	4	4,(1) M/s. Gaurav & Co. (2) M/s.V.K. Industries (3) M/s. Automation Control (4) M/s. Ashoka Enterprises	Nil	Yes	S.O(MM)/RS(BS)/Snd/0202 13-184 dated 19.03.2014	M/s. Gaurav & Co., Ramgarh Cantt	3.86	Within 4-8 weeks from the date of receipt of S.O.	Due	Due	
14	Alumina Ferric	Open tender	26.6.13	Two Bid	17.7.13	2	2,(1) M/s.Pradhan Engg. Projects & Systems (2) M/s. Chemical Industries	Nil	Yes	S.O(MM)/RS(BS)/Snd/0202 13-186 dated 19.03.2014	M/s.Pradhan Engineering Projects & Systems,Ranchi	7.68	50% qnty . within 1 month & balance within 2 months from the date of receipt of S.O.	Due	Due	

48	Split AC with suitable Voltage Stabilizer	Open tender	28.10.13	Two Bid	20.11.13	1	1, M/s. Kumar Agencies, Ramgarh	Nil	Yes	S.O(MM)/RS(BS)/Snd/020213-187 dated 20.03.2014	M/s. Kumar Agencies, Ramgarh	0.48	Within 10 days from the date of receipt of S.O.	25.03.14	25.03.14	
53	Bleaching Powder	Open tender	25.11.13	Two Bid	17.12.13	2	2,(1) M/s. Competent Enterprises (2) M/s.Gaurav & Co.	Nil	Yes	S.O(MM)/RS(BS)/Snd/020213-190 dated 25.03.2014	M/s. Competent Enterprises, Ramgarh	0.75	Within 2-4 weeks from date of receipt of S.O.	Due	Due	
53	Bleaching Powder	Open tender	25.11.13	Two Bid	17.12.13	2	2,(1) M/s. Competent Enterprises (2) M/s.Gaurav & Co.	Nil	Yes	S.O(MM)/RS(BS)/Snd/020213-191 dated 25.03.2014	M/s. Gaurav & Co., Ramgarh	0.75	Within 15-30 weeks from date of receipt of S.O.	Due	Due	
65	Sps. For Chanda-B Model Coal Drill Machine	Open tender	17.1.14	Two Bid	10.2.14	3	1, M/s. Gaurav & Co.	2,(1) M/s. Chanda & Co.( Engg) Pvt.Ltd. (2) M/s. Jayant Enterprises	Yes	S.O(MM)/RS(BS)/Snd/020213-192 dated 26.03.2014	M/s.Gaurav & Co., Ramgarh	4.19	Within 1 month from the date of receipt of S.O.	26.03.14	02.04.14	
90	12V 180 Battery for HEMM	Limited Tender	24..3.14	Two Bid	25.3.14	3	3, (1) M/s. Classic Enterprises (2) M/s. Vishal Agency (3) Excel Batteries	Nil	Yes	S.O(MM)/RS(BS)/Snd/020213-193 dated 26.03.2014	M/s. Excel Batteries, Ranchi	3.48	Within 3 days from the date of receipt of S.O.	28.03.14	28.03.14	
87	MS Nut 3/4 " size	Limited Tender	10.3.14	Two Bid	13.3.14	3	2,(1)M/s. R.R.Enterprises(2) M/s. Gaurav & Co.	M/s. Competent Enterprises	Yes	S.O(MM)/RS(BS)/Snd/020213-194 dated 26.03.2014	M/s. R.R.Enterprises,Ramgarh	2.22	40% qnty. Immediately within 5 days & balance qnty( after 15 days) within 1 month from receipt of S.O.	28.03.14	Due	
10	Light Fittings	Open Tender	Two Bid	14.5.13	5.6.13	7	7,(1) M/s. Himani Sales Corpn. (2)M/s . Rajesh Trading Co.(3) M/s. Electro Enterprises (4)M/s.R.K.Sales(5) M/s. T.M Traders (6) M/s. R.R.Enterprises (7) M/s. Kejriwal Trading Co.	Nil	Yes	S.O(MM)/RS(BS)/Snd/020213-198 dated 31.03.2014	M/s. Himani Sales Corporation, Ramgarh	0.48	Within 30 days from the date of receipt of S.O.	Due	Due	
10	Light Fittings	Open Tender	Two Bid	14.5.13	5.6.13	7	7,(1) M/s. Himani Sales Corpn. (2)M/s . Rajesh Trading Co.(3) M/s. Electro Enterprises (4)M/s.R.K.Sales(5) M/s. T.M Traders (6) M/s. R.R.Enterprises (7) M/s. Kejriwal Trading Co.	Nil	Yes	S.O(MM)/RS(BS)/Snd/020213-199 dated 31.03.2014	M/s. Kejriwal Trading Company	0.03	Within 30 days from the date of receipt of S.O.	Due	Due	

**CWS BARKAKANA AREA**

CRS /MM/Qtn/13-14/12 Dated -21.01.14	Modification and conversion of planning section as server and system room of Administrative building of CRS< Barkakana	Open	17.01.14	Two Bids	24.01.14	01 (One)	(Two) Sri Raj Kumar Agarwal & Sri Rajesh Kumar Sharma	NIL	Lowest Tenderer	CRS/So@/BRK/13-14/130/228 dt.-26.3.14	Sri Raj Kumar Agarwal	5.68	Within 02 Months from 10th days of issued of Award Letter	05.4.14	04.6.14	
--------------------------------------	--	------	----------	----------	----------	----------	---	-----	-----------------	---------------------------------------	-----------------------	------	---	---------	---------	--

CRS /SO@/BRK/TN/13-14/827 Dated - 26.12.13	Repair and Renovation of Transit Camp at CRS, Barkakana	Open	14.08.13	Two Bids	20.09.13	4 (Four)	(One) M/s Suleman Cont., M/s Shubham Const. Co., & M/s Gautam Constructions	(One) Sri Sanjay Kumar	Lowest Tenderer	CRS/SO@/BRK/118/122/81 Dt.-10.02.14	M/s Suleman Constructions	21.07	Within 05 Months from 10th days of issued of Award Letter.	20.2.14.	Within 05 Months from next day of issue of award letter.	
CRS /SO@/MM/QTN/13-14/48 Dated -29.11.13	Procurement of wound Armature & Rocker Arm with Insulator.	LTE	29.11.13	Two Bids	08.01.14	02 (Two)	(Two) M/s Hec. Ranchi & M/s Integrated Electric Co.(P) Ltd. Bangalore.	NIL	Lowest Tenderer	CRS/MM/13-14/Pur (1519)/01191235 dt.-10.03.14	M/s Electric Integrate Electric Co (P) Ltd. Bangalore.	24.94	90 days from the date of receipt of purchase order.	From the date of receipt of supply order.	90 days	
CRS /MM/Qtn/13-14/46 Dated -13.11.13 & its Corrigendum No.CRS/MM/Qtn/13-14/46A dt.-18.11.13	Suply of Consumable Electrical Items like DPC round Copper wire & strip Round Coper Rods, Hexagonal Brass Rods, Lead Ingot, Glass covered PVC Flexible Copper lead & Jacksaw Blades.	Open	13.11.13	Two Bids	23.12.13	Two	(Two) M/s Genuine Trade Centre, Kolkatta & M/s Bipico Industries (Tools) Pvt. Ltd., Mumbai	NIL	evaluationL-1	(i)CRS/MM/13-14/Pur (1522)/01191239 dt.-19.03.14 (ii)CRS/MM/13-14/Pur(1522)/01191240 dt.-19.03.14	(i) M/s Genuine Trade Centre, Kolkatta (ii) M/s Bipicao Industries (Tools) Pvt. Ltd., Mumbai.	(i) 12.15 (ii) 0.70	Within 60 days from 10th date of receipt of purchase order.	From the date of receipt of supply order.	Within 60 days	
CRS /SO@/BRK/TN/13-14/39 Dated -25.09.13	Supply of Electrical Items applicable for Motors & Generators to HEMM for EKG Shovels & other equipment.	Open	25.09.13	Two Bids	06.11.13	Three	(Three) M/s Electrical Micanite Corporation, Kolkatta, M/s Dass Brother, Kolkatta, & M/s Spares & Equipment, Kolkatta.	NIL	Lowest Tenderer	(i)CRS/SOMM/13-14/Pur(1518)/01191233 dt-7.3.13 & its Corrigendum no. CRS/MM/13-14/Pur(1518)/01191233A dt.-19.3.14 (ii) CRS/MM/13-14/Pur(1518)/01191232 dt.-7.3.14	(i) M/s Electricla Micanite Corporation, Kolkatta (ii) M/s Dass Brother, Kolkatta, (iii) M/s Spares & Equipment, Kolkatta.	Within 120 days from 10th date of receipt of purchase order.	From the date of receipt of supply order.	Within 120 days		

#### RAJRAPPA AREA

No. 72, dtd. 11.01.14	Civil Nature	Open	11.01.14	two	20.01.14	2	2 M/s. Rana Constn &	N.A	Yes	No.171,	M/s. Rana Constn.	1.56	27.03.14	13.03.14	Work in progress	-
No. 70, dtd. 04.01.14	Civil Nature	Open	04.01.14	two	13.01.14	2	2 Shri Subhash Chandra & Shri Dharendra Kumar	N.A	Yes	No.172, dated 04.03.14	Shri Tribhuwan Kumar	1.63	12.04.14	13.03.14	Work in progress	-
No. 63, dtd. 07.12.13	Civil Nature	Open	07.12.13	two	03.01.14	3	2 M/s. Khusboo Constn M/s Hariom Constn & Shri Rajesh Kr Sharma	N.A	Yes	No.173, dated 04.03.14	M/s. Khusboo Constn	41.03	12.06.14	13.03.14	Work in progress	-
No. 68, dtd. 25.12.13	Civil Nature	Open	25.12.13	two		2	2 Shri Lawjee Choubey & Shri Pratap Surendra	N.A	Yes	No.174, dated04.03.14	Shri Pratap Surendra	2.51	12.04.14	13.03.14	Work in progress	-
No. 75, dtd. 22.01.14	Civil Nature	Open	22.01.14	two	07.02.14	3	2 M/s Arbind Enterprises M/s. Tripti Enterprises & Shri Kauleshwar Das	N.A	Yes	No.175, dated 06.03.14	M/s. Arbind Enterprises	4.13	14.04.14	15.03.14	Work in progress	-
No. 71, dtd. 07.01.14	Civil Nature	Open	07.01.14	two	03.02.14	2	2 Santosh Kumar & M/s. Rana Constn	N.A	Yes	No.176, dated 11.03.14	Shri Santosh Kumar	18.63	19.04.14	20.03.14	Work in progress	-

No. 72, dtd. 11.01.14	Civil Nature	Open	11.01.14	two	20.01.14	2	2 M/s Anant Enterprises & Shri Kauleshwar Das	N.A	Yes	No.177, dated 11.03.14	Shri Kauleshwar Das	2.07	19.04.14	20.03.14	Work in progress	-
No. 76, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	07.02.14	2	2 M/s BB Enterprises & Shri Narendra Kumar	N.A	Yes	No.178, dated 12.03.14	Shri Narendra Kumar	2.37	09.04.14	21.03.14	Work in progress	-
No. 76, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	07.02.14	2	2 M/s. Ratan Constn & M/s RK Brothers	N.A	Yes	No.179, dated 12.03.14	M/s. R.K. Brothers	1.22	30.03.14	21.03.14	Work in progress	-
No. 87, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	26.02.14	2	2 Shri Ramesh Pd Sinha & M/s Anant Enterprises	N.A	Yes	No.180, dated 14.03.14	M/s. Anant Enterprises	2.20	02.04.14	14.03.14	Work in progress	-
No. 77, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	14.02.14	2	2 Shri Subhash Chandra & Shri Dharendra Kumar	N.A	Yes	No.181, dated 14.03.14	M/s. Balajee Constn.	4.92	13.04.14	14.03.14	Work in progress	-
No. 75, dtd. 22.01.14	Civil Nature	Open	22.01.14	two	07.02.14	3	2 M/s Arbind Enterprises M/s Tripti Enterprises & Shri Nagendra Pd	N.A	Yes	No.182, dated 15.03.14	M/s. Tripti Enterprises	5.17	29.04.14	15.03.14	Work in progress	-
No. 80, dtd. 13.02.14	Civil Nature	Open	13.02.14	two	28.02.14	2	2 Shri Mukesh Kr Sinha & M/s Pawan Enterprises	N.A	Yes	No.183, dated 19.03.14	Shri Mukesh Kr. Sinha	5.50	03.05.14	19.03.14	Work in progress	-
No. 80, dtd. 13.02.14	Civil Nature	Open	13.02.14	two	28.02.14	2	2 Shri Mukesh Kr Sinha & M/s Pawan Enterprises	N.A	Yes	No.184, dated 19.03.14	Shri Mukesh Kr. Sinha	3.89	03.05.14	19.03.14	Work in progress	-
No. 76, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	07.02.14	2	2 Shri Kuldip Singh & M/s K Singh & Brothers	N.A	Yes	No.185, dated 20.03.14	M/s. K. Singh & Brothers	2.25	08.04.14	20.03.14	Work in progress	-
No. 87, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	26.02.14	2	2 Shri Ramesh Pd Sinha & M/s Anant Enterprises	N.A	Yes	No.186, dated 20.03.14	M/s. Anant Enterprises	2.12	08.04.14	20.03.14	Work in progress	-
No. 76, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	07.02.14	2	2 Shri Kuldip Singh & M/s K Singh & Brothers	N.A	Yes	No.187, dated 27.02.14	Shri Kuldip Singh	2.43	08.04.14	20.03.14	Work in progress	-
No. 92, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Kedar Nath Mahto & M/s Mehta Constn	N.A	Yes	No.188, dated 21.03.14	M/s. Mehta Construction	1.53	04.04.14	21.03.14	Work in progress	-
No. 92, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Mukesh Kr Sinha & M/s Pawan Enterprises	N.A	Yes	No.189, dated 21.03.14	Shri Mukesh Kr. Sinha	1.66	04.04.14	21.03.14	Work in progress	-
No. 75, dtd. 22.01.14	Civil Nature	Open	22.01.14	two	07.02.14	3	2 Shri Kauleshwar Das M/s Tripti Enterprises & Shri Nagendra Pd	N.A	Yes	No.190, dated 21.03.14	Shri Nagendra Prasad	4.56	14.05.14	30.03.14	Work in progress	-
No. 75, dtd. 22.01.14	Civil Nature	Open	22.01.14	two	07.02.14	3	2 Shri Kauleshwar Das Shri Dharendra Kr & M/s Arbind Enterprises	N.A	Yes	No.191, dated 21.03.14	Shri Kauleshwar Das	3.72	14.05.14	30.03.14	Work in progress	-
No. 76, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	07.02.14	3	3 M/s. JM Contractor , Shri Santosh Kr. & M/s Rana Constn	N.A	Yes	No.192, dated 21.03.14	Shri Santosh Kumar	3.40	14.05.14	30.03.14	Work in progress	-
No. 81, dtd. 13.02.14	Civil Nature	Open	13.02.14	two	28.02.14	2	2 Shri Jivan Mahto & M/s BB Enterprises	N.A	Yes	No.193, dated 22.03.14	M/s. B.B. Enterprises	6.12	15.05.14	31.03.14	Work in progress	-
No. 86, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	18.03.14	2	2 Shri Devendra Rai & M/s Pawan Enterprises	N.A	Yes	No.194, dated 22.03.14	M/s. Pawan Enterprises	15.7	30.05.14	31.03.14	Work in progress	-
No. 93 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Narendra Kumar & M/s BB Enterprises	N.A	Yes	No.195, dated 22.03.14	Shri Narendra Kumar	0.88	28.03.14	22.03.14	Work in progress	-
No. 79 dtd. 08.02.14	Civil Nature	Open	08.02.14	two	24.02.14	2	2 Shri Subhash Chandra & Shri Dharendra Kumar	N.A	Yes	No.196, dated 22.03.14	Shri Dharendra Kumar	4.13	21.04.14	22.03.14	Work in progress	-
No. 74 dtd. 18.01.14	Civil Nature	Open	18.01.14	two	29.01.14	2	2 Shri Kundan Pd & M/s Pawan Enterprises	N.A	Yes	No.197, dated 22.03.14	Shri Kundan Prasad	0.62	31.03.14	22.03.14	Work in progress	-
No. 194 dtd. 18.01.14	Civil Nature	Open	18.01.14	two		2	2 M/s. Rana Constn & M/s Anant Enterprises	N.A	Yes	No.198, dated 22.03.14	M/s. Rana Constn.	0.60	31.03.14	22.03.14	Work in progress	-
No. 92, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Kauleshwar Das & Shri NC Poddar	N.A	Yes	No.199, dated 25.03.14	Shri N.C. Poddar	1.27	31.03.14	25.03.14	Work in progress	-
No. 92, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Gopal Choudhary & Shri Ram Lakhn Pd	N.A	Yes	No.200 dated 25.03.14	Shri Ram Lakhn Prasad	2.06	13.04.15	25.03.14	Work in progress	-
No. 92, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Gopal Choudhary & Shri Ram Lakhn Pd	N.A	Yes	No.201, dated 25.03.14	Shri Gopal Choudhary	2.39	24.04.14	25.03.14	Work in progress	-

No. 85, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	28.02.14	2	2 M/s Manoj Enterprises & M/s. BB Enterprises	N.A	Yes	No.202, dated 25.03.14	M/s. Manoj Enterprises	2.48	24.04.14	25.03.14	Work in progress	-
No. 83, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	28.02.14	2	2 Shri Kishun Singh & M/s. Balajee Constn	N.A	Yes	No.203, dated 27.03.14	M/s. Balajee Constn.	3.11	26.04.14	27.03.14	Work in progress	-
No. 84, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	28.02.14	2	2 M/s. Balajee Constn & Shri Kundan Prasad	N.A	Yes	No.204, dated 27.03.14	M/s. Balajee Constn.	7.12	11.05.14	27.03.14	Work in progress	-
No. 81, dtd. 13.02.14	Civil Nature	Open	13.02.14	two	28.02.14	2	2 Shri Jivan Mahto & M/s BB Enterprises	N.A	Yes	No.205, dated 27.03.14	Shri Jivan Mahto	7.81	11.05.14	27.03.14	Work in progress	-
No. 90, dtd. 20.02.14	Civil Nature	Open	20.02.14	two	07.03.14	2	2 M/s. Balajee Constn & M/s. Pawan Enterprises	N.A	Yes	No.206, dated 28.03.14	M/s. Balajee Constn.	17.10	27.07.14	28.03.14	Work in progress	-
No. 93 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Subhash Chandra & Shri Dharendra Kumar	N.A	Yes	No.207, dated 28.03.14	Shri Subhash Chandra	2.36	27.04.14	28.03.14	Work in progress	-
No. 94 dtd. 20.02.14	Civil Nature	Open	21.02.14	two	07.03.14	2	2 Shri Kundan Pd & M/s. HR Constn	N.A	Yes	No.208, dated 28.03.14	M/s. H. R. Constn.	7.32	12.05.14	28.03.14	Work in progress	-
No. 80, dtd. 13.02.14	Civil Nature	Open	13.02.14	two	28.02.14	2	2 Shri Kuldip Singh & M/s Anant Enterprises	N.A	Yes	No.209, dated 28.03.14	Shri Kuldip Singh	3.77	27.04.14	28.03.14	Work in progress	-
No. 76, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	07.02.14	2	2 Shri Kuldip Singh & M/s. RK Brothers	N.A	Yes	No.210, dated 28.03.14	M/s. R.K. Brothers	2.4	16.04.14	28.03.14	Work in progress	-
No. 99, dtd. 11.03.14	Civil Nature	Open	11.03.14	two	19.03.14	2	2 Shri Ram Lakhan Pd & Shri Arun Thakur	N.A	Yes	No.212, dated 29.03.14	Shri Ram Lakhan Prasad	2.29	28.04.14	29.03.14	Work in progress	-
No. 99, dtd. 11.03.14	Civil Nature	Open	11.03.14	two	19.03.14	2	2 Shri Ram Lakhan Pd & Shri Arun Thakur	N.A	Yes	No.213, dated 29.03.14	Shri Arun Kumar Thakur	1.58	28.04.14	29.03.14	Work in progress	-
No. 83, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	28.02.14	3	2 Shri Kishun Singh M/s. Balajee Constn & M/s Rana Constn	N.A	Yes	No.2140, dated 29.03.14	Shri Kishun Singh	2.98	28.04.14	29.03.14	Work in progress	-
No. 84, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	27.02.14	2	2 Shri Subhash Chandra & Shri Dharendra Kumar	N.A	Yes	No.215, dated 29.03.14	Shri Subhash Chandra	18.79	28.08.15	29.08.14	Work in progress	-
No. 93 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 Shri Subhash Chandra & Shri Kundan Prasad	N.A	Yes	No.216, dated 29.03.14	Shri Subhash Chandra	1.71	28.04.14	29.03.14	Work in progress	-
No.75 dtd. 24.02.14	Civil Nature	Open	24.02.14	One	06.03.14	2	2 M/s. Shanu Enterprises & M/s Rana Constn	N.A	Yes	No.217, dated 30.03.14	M/s. Shanu Enterprises	0.85	08.04.14	30.03.14	Work in progress	-
No. 99, dtd. 11.03.14	Civil Nature	Open	11.03.14	two	19.03.14	2	2 Shri Narendra Kumar & Shri Lawjee Choubey	N.A	Yes	No.218, dated 30.03.14	Shri Narendra Kumar	2.75	29.04.14	30.03.14	Work in progress	-
No.75 dtd. 24.02.14	Civil Nature	Open	24.02.14	One	06.03.14	3	2 M/s Arbind Enterprises Shri Nagendra Pd & Shri Kauleshwar Das	N.A	Yes	No.219, dated 30.03.14	Shri Kauleshwar Das	4.13	29.04.14	30.03.14	Work in progress	-
No. 93 dtd. 20.02.14	Civil Nature	Open	20.02.14	two	04.03.14	2	2 M/s. Kunj Bihari Tiwaari & M/s Rana Constn	N.A	Yes	No.220, dated 30.03.14	Shri Kunj Bihari Tiwari	2.94	29.04.14	30.03.14	Work in progress	-
No. 76, dtd. 01.02.14	Civil Nature	Open	01.02.14	two	07.02.14	2	2 M/s. Wasil Constn & Shri Kundan Pd	N.A	Yes	No.221, dated 31.03.14	M/s. Wasil Constn	1.07	09.04.14	31.03.14	Work in progress	-
No. 83, dtd. 15.02.14	Civil Nature	Open	15.02.14	two	28.02.14	3	3 M/s. Kunj Bihari Tiwari, Shri Kishun Singh & M/s Rana Constn	N.A	Yes	No.222, dated 31.03.14	M/s. Rana Constn.	2.60	09.04.14	31.03.14	Work in progress	-

**KATHARA AREA**

GM(KTA)/SO@/Tender / 14/2328dt: 13.12.13	R/M of 20 nos. MQ at Colony No.2 under Kathara Colliery	open	13.12.13	Two	27.12.13	Three	Three Md. Yasin, J.D.Enterprises, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO @/Award/20 14/4032 dt:3.3.14	J.D.Enterprises	6.13	2.5 months	4.3.14	18.5.14	Nil
GM(KTA)/SO@/Tender / 14/2129dt: 20.11.13	R/M of GI pipe line for Qrt. No.C/3 to NC/07 along withdismantling of old pipes at Officers colony at Sawang Colliery	open	20.11.13	Two	6.12.13	Three	Three Vineet Enterprises, Vishal Builders, K.C.Samal	NIL	Yes	GM(KTA)/SO @/Award/20 14/4033 dt:3.3.14	K.C.Samal	4.40	2 months	4.3.14	3.5.14	Nil



GM(KTA)/SO@/Tender /14/2654dt: 16.1.14	Repairing of drain at 4 No. colony back side of MQ/319 to 326, 343 to 350,383 to 390, 415 to 422 under Kathara Colliery	open	16.1.14	Two	31.1.14	Three	Three Sarada Enterprises, Md. Yasin, Ramchndra Yadav	NIL	Yes	GM(KTA)/SO @/Award/20 14/4162 dt:6.3.14	Ramchndra Yadav	7.66	2 months	7.3.14	6.5.14	Nil
GM(KTA)/SO@/Tender /14/2654dt: 16.1.14	Construction of Oil and grease trap at work shop at Kathara Colliery	open	16.1.14	Two	31.1.14	Three	Three Ramchandra Yadav, Md. Yasin, Harishchandra Yadav	NIL	Yes	GM(KTA)/SO @/Award/20 14/ dt:6.3.14	Ramchndra Yadav	4.90	2 months	7.3.14	6.5.14	Nil
GM(KTA)/SO@/Tender /14/2328dt: 13.12.13	Construction of boundary at Lamp room of U/G mine under Jarangdh Colliery	open	13.12.13	Two	27.12.13	Three	Three Ramchandra Yadav, Md. Yasin, J.D.Construction	NIL	Yes	GM(KTA)/SO @/Award/20 14/ dt:6.3.14	Md. Yasin	5.14	2 months	7.3.14	6.5.14	Nil
GM(KTA)/SO@/Tender /13/1978dt: 6.11.13	Renovation of transformer shed of Gangotri colony under Jarangdh Colliery	open	6.11.13	Two	28.11.13	Three	Three Ramchandra Yadav, Md. Yasin, J.D.Construction	NIL	Yes	GM(KTA)/SO @/Award/20 14/4159 dt:6.3.14	Md. Yasin	3.94	2 months	7.3.14	6.5.14	Nil
GM(KTA)/SO@/Tender /13/2245dt: 5.12.13	GI distribution pipe line at Bandh Colony under Kathara Washery	open	5.12.13	Two	23.12.13	Three	Three M.R.Enterprises, Vineet Enterprises, R.S.Construction	NIL	Yes	GM(KTA)/SO @/Award/20 14/ dt:7.3.14	Vineet Enterprises	16.27	3 months	8.3.14	7.6.14	Nil
GM(KTA)/SO@/Tender /13/1760dt: 8.10.13	Day to day R/M of water supply (Internal & external)works for township under GM Unit, Kathara	open	8.10.13	Two	28.10.13	Three	Three M.R.Enterprises, Vineet Enterprises, R.S.Construction	NIL	Yes	GM(KTA)/SO @/Award/20 14/8191 dt:7.3.14	Vineet Enterprises	9.97	9 months	8.3.14	7.12.14	Nil
GM(KTA)/SO@/Tender /13/1837dt: 21.10.13	Day to day R/M of water supply work for township under Kathara Colliery	open	21.10.13	Two	20.11.13	Three	Three M.R.Enterprises, Vineet Enterprises, R.S.Construction	NIL	Yes	GM(KTA)/SO @/Award/20 14/8192 dt:7.3.14	M.R.Enterprises	8.86	9 months	8.3.14	7.12.14	Nil
GM(KTA)/SO@/Tender /13/2129dt: 20.11.13	R/M of 12 nos. (NMT 1 to 12) of DAV teachers colonySawang under GM Unit, Kathara	open	20.11.13	Two	6.12.13	Three	Three K.K.Tripathi, Suchit Kumar, Galaxy Enterprises	NIL	Yes	GM(KTA)/SO @/Award/20 14/8217 dt:12.3.14	Suchit Kumar	3.36	2 months	13.3.14	12.5.14	Nil
GM(KTA)/SO@/Tender /13/2644dt: 16.1.14	Petty repair of qtrs. 17 units at different colonies at Sawang Colliery	open	16.1.14	Two	7.2.14	Three	Three Paswan Elec. Enterprises, Suchit Kumar, Dularchand Yadav	NIL	Yes	GM(KTA)/SO @/Award/20 14/8221 dt:12.3.14	Paswan Elec. Enterprises	4.94	2 months	13.3.14	12.5.14	Nil
GM(KTA)/SO@/Tender /13/2129dt: 20.11.13	R/M of 24 nos. MQ at colony No.1 from MQ/9 to 39 under Kathara Colliery (except qrt . No.MQ/10,17, 20,21,25,28 and 38).	open	20.11.13	Two	6.12.13	Three	Three Md. Yasin, R.S.Construction, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO @/Award/20 14/8251 dt:15.3.14	R.S.Construction	7.51	3 months	15.3.14	14.6.14	Nil
GM(KTA)/SO@/Tender /14/2654dt: 16.1.14	Roof repair(Tarfelt) over roof of 47 nos. in between MQ 50 to 96 at 1 No. colony at Kathara Colliery	open	16.1.14	Two	31.1.14	Two	Three Jainidhi Bitumen Specialities Pvt.Ltd. TIKI Tar Industries(Baroda), Limited	NIL	Yes	GM(KTA)/SO @/Award/20 14/ dt:18.3.14	Jainidhi Bitumen Specialities Pvt.Ltd	8.91	1 month	19.3.14	18.4.14	Nil
GM(KTA)/SO@/Tender /14/2129dt: 20.11.13	Repair of roof leakage in2A type qtrs.13 nos and AAO/B type qtrs. 9 nos at Russian colony under G.M Unit Kathara	open	20.11.13	Two	6.12.13	Two	Three Jainidhi Bitumen Specialities Pvt.Ltd. TIKI Tar Industries(Baroda), Limited	NIL	Yes	GM(KTA)/SO @/Award/20 14/8233 dt:18.3.14	Jainidhi Bitumen Specialities Pvt.Ltd	10.51	3 months	19.3.14	18.6.14	Nil

GM(KTA)/SO@/Tender / 14/2328dt: 13.12.13	R/M of CRPF camp at Sawang Colliery	open	13.12.13	Two	27.12.13	Two	Three M/s. Jai Guru Jai Maa Construction, Jai Mata Dee Enterprises	NIL	Yes	GM(KTA)/SO @/Award/20 14/8278 dt:20.3.14.	M/s. Jai Guru Jai Maa Construction	4.84	2 months	21.3.14	20.5.14	Nil
GM(KTA)/SO@/Tender / 14/2654dt: 16.1.14	Repair of damaged or fallen boundary wall/Court yard wall of quarter under Jarangdih Colliery	open	16.1.14	Two	25.2.14	Three	Three Md. Yasin, R.S.Construction, Vishal Builders	NIL	Yes	GM(KTA)/SO @/Award/20 14/8270 dt:19.3.14.	Vishal Builders	3.69	1 months	20.3.14	19.4.14	Nil
GM(KTA)/SO@/Tender / 14/2644dt: 15.1.14	Day to day repairing of main pipe line and fittings at Sawang Colliery	open	15.1.14	Two	7.2.14	Three	Three Suchit Kumar, Dhuma Gope, R.S.Construction	NIL	Yes	GM(KTA)/SO @/Award/20 14/8298 dt:21.3.14.	Dhuma Gope,	5.70	2 months	22.3.14	21.5.14	Nil
GM(KTA)/SO@/Tender / 14/2654dt: 16.1.14	Repair of 6 nos. D type , 2B type, 2C type qrqts. At Officers colony under Kathara Colliery	open	16.1.14	Two	31.1.14	Three	Three Sarada Enterprises, J.D.Construction, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO @/Award/20 14/8299 dt:22.3.14.	Sarada Enterprises	5.83	2 months	24.3.14	23.5.14	Nil
GM(KTA)/SO@/Tender / 14/2806dt: 3.2.14	Construction of Doctor's duty room/Emergency cabin at Jarangdih Hospital under Jarangdih Colliery.	open	3.2.14	Two	14.2.14	Three	Three J.D.Construction, Md. Yasin, R.S.Construction	NIL	Yes	GM(KTA)/SO @/Award/20 14/8309 dt:22.3.14.	R.S.Construction	3.77	3 months	24.3.14	23.6.14	Nil
GM(KTA)/SO@/Tender / 14/2644dt: 15.1.14	R/M of damaged pipelines from LCH type qtrs. (Near sheo Mandir) to staff qtrs. Of Pipradih colony of Sawang Colliery	open	15.1.14	Two	7.2.14	Three	Three Jai Mata Dee Enterprises-II, Suchit Kumar, galaxy Enterprises	NIL	Yes	GM(KTA)/SO @/Award/20 14/8320 dt:24.3.14.	Jai Mata Dee Enterprises-II	3.83	2 months	25.3.14	24.5.14	Nil
GM(KTA)/SO@/Tender / 14/2644dt: 15.1.14	Day to day repair of distribution pipeline and fittings in Staff /Officers/TC colony at Govindpur Project	open	15.1.14	Two	19.2.14	Three	Three M.R.Enterprises, Vishal Enterprises, Vineet Enterprises	NIL	Yes	GM(KTA)/SO @/Award/20 14/8370 dt:27.3.14.	Vishal Enterprises	3.91	2 months	28.3.14	27.5.14	Nil
GM(KTA)/SO@/Tender / 14/2807dt: 3.2.14	Construction of motor cycle shed near CD incline at U/G mine under Jarangdih Colliery	open	3.2.14	Two	18.2.14	Three	Three Md. Yasin, R.S.Construction, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO @/Award/20 14/8346 dt:26.3.14.	Md. Yasin	3.60	2 months	26.3.14	25.5.14	Nil
GM(KTA)/SO@/Tender / 14/2654dt: 16.1.14	Day to day R/M of sanitary fittings in different colonies of Govindpur Project	open	16.1.14	Two	31.1.14	Three	Three Galaxy Enterprises, K.K.Tripathi, Suchit Kumar	NIL	Yes	GM(KTA)/SO @/Award/20 14/8369 dt:27.3.14.	Galaxy Enterprises	5.17	3 months	27.3.14	26.6.14	Nil
GM(KTA)/SO@/Tender / 14/3994dt: 17.2.14	PCC path provision near NB/B/Servant/MQ type qtrs. at IC colony of Sawang Colliery	open	17.2.14	Two	27.2.14	Three	Three Galaxy Enterprises, J.D.Enterprises, Suchit Kumar	NIL	Yes	GM(KTA)/SO @/Award/20 14/8365 dt:27.3.14.	Suchit Kumar	6.49	2 months	27.3.14	26.5.14	Nil
GM(KTA)/SO@/Tender / 14/3994dt: 17.2.14	R/M of 10 unit Officers qtrs. at officer colony under Sawang Colliery	open	17.2.14	Two	27.2.14	Three	Three Galaxy Enterprises, J.D.Enterprises, Suchit Kumar	NIL	Yes	GM(KTA)/SO @/Award/20 14/8364 dt:27.3.14.	Suchit Kumar	7.29	3 months	27.3.14	26.6.14	Nil

GM(KTA)/SO@/Tender/14/2644dt: 5.1.14	Day to day repair of doors and windows in different type of qrt at Govindpur Project	open	5.1.14	Two	7.2.14	Three	Three Galaxy Enterprises, Vishal Enterprises, Suchit Kumar	NIL	Yes	GM(KTA)/SO@/Award/2014/8387 dt:27.3.14.	Galaxy Enterprises	3.69	3 months	27.3.14	26.6.14	Nil
GM(KTA)/SO@/Tender/14/3994dt: 17.2.14	R/M of Staff Recreation Club Under G.M. Unit, Kathara	open	17.2.14	Two	27.2.14	Three	Three V.V Enterprises, R.S.Constrn., Md. Yasin	NIL	Yes	GM(KTA)/SO@/Award/2014/8444 dt:30.3.14.	V.V Enterprises	3.55	1 month	30.3.14	29.4.14	Nil
GM(KTA)/SO@/Tender/14/3994dt: 17.2.14	Day to day repair of main pipelines & distribution pipenetwork of Miners colony at Govindpur Project	open	17.2.14	Two	27.2.14	Three	Three Galaxy Enterprises, Vishal Enterprises, Suchit Kumar	NIL	Yes	GM(KTA)/SO@/Award/2014/8445 dt:30.3.14.	Galaxy Enterprises	4.44	4 months	30.3.14	29.7.14	Nil
GM(KTA)/SO@/Tender/14/2807dt: 3.2.14	R/M of main line colonies, filtration plant and pump house etc. under Jarangdih Colliery	open	3.2.14	Two	14.2.14	Three	Three K.C.Samal, Vishal Enterprises, R.S.Construction	NIL	Yes	GM(KTA)/SO@/Award/2014/ dt:23.3.14.	K.C.Samal,	5.76	1 month	23.3.14	22.4.14	Nil
GM(KTA)/SO@/Tender/14/2807dt: 3.2.14	AMC for garbage and drain cleaning of Old MQ colony and Premnagar Colony at Jarangdih Colliery	open	3.2.14	Two	14.2.14	Three	Three K.C.Samal, J.D.Construction, T.D.Construction	NIL	Yes	GM(KTA)/SO@/Award/2014/ dt:24.3.14.	T.D.Construction	3.21	9 months	24.3.14	23.12.14	Nil
GM(KTA)/SO@/Tender/13/4015dt: 19.2.14	Construction of Computer laboratory and library on 1st floor in DAV School Kathara under G.M Unit Kathara	open	19.2.14	Two	12.3.14	Two	Two Kiran Kr. Prasad, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO@/Award/2014/8443(A) dt:29.3.14.	Ramchandra Yadav	44.96	5 months	29.3.14	28.8.14	Nil
GM(KTA)/SO@/Tender/13/4015dt: 19.2.14	Construction of 6 nos. room with verandah and stair case for Jr.wing DAV school Sawang under GM Unit,Kathara	open	19.2.14	Two	12.3.14	Two	Two Kiran Kr. Prasad, Ramchandra Yadav	NIL	Yes	GM(KTA)/SO@/Award/2014/ dt:31.3.14.	Ramchandra Yadav	49.04	5 months	31.3.14	30.8.14	Nil
GM(KTA)/Excv/Tender/Dozer/Gvp-Ph-II/2014/763 Dt. 21.01.2014.	Dismantling of LHS & RHS final drive Assly. of grounded Dozer Sl. No. T-1931 for fitment serviceable spares to the D155 Dozer Sl. No. T-2748 after dismantling the Dozer with necessary repairing deployed at Govindpur-Ph-II.	Open Tender	21.01.14	Two bid system	21.02.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. Aisha Construction, Kathara.	NIL	Yes	901 Dt. 04.03.14	M/S. Manoj Engg. Work Shop, Kathara.	1.94	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excv/Tender/Shovel/KTC/2014/764 DT. 21.01.14	Repairing/Reconditioning of crowd Mechanism, under carriage and propel systems of BE195 Bl,10CuM Shovel Sl. No. Exc-1075 Deployed at Kathara Colliery.	Open Tender	21.01.14	Two bid system	21.02.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro.	1. M/S. Bokaro Repairing Works, Phusro.	Yes	828 Dt. 10.03.14	M/S. Shiv Engg. Works, Phusro.	4.22	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicable

GM(KTA)/Excv/Tender/ SHOVEL/JRD/2014/829 DT. 10.02.14	Changing of swing circle rollers assly. and track bar in HMB-474/2376 of Jarangdih colliery after removal from surveyed off and grounded Shovel Sl. No. Exc-505 of Kathara Colliery.	Open Tender	10.02.14	Two bid system	21.02.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Bokaro Repairing Works, Phusro.	M/S. Sunil Engg. Works, Phusro.	Yes	830 Dt. 10.03.14	M/S. Shiv Engg. Works, Phusro.	1.36	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excv/Tender/ DUMPER/KTC/2014/75 2 DT. 12/13.01.14	Repairing and Re- commissioning of 02 (Two) Nos. 01(One) Set. Exhaust Pipes of CAT.777'D' Hindustan 85Te. Dumper Sl. No. D- 9810 deployed at Kathara Colliery.	Open Tender	13.01.14	Two bid system	24.12.13	Three	1. M/S. Annapurna Enterprises, Kathara. 2. M/S. Coalfield Janta Engg. Works, Jarangdih. 3. M/S. Aisha Construction, Kathara.	NIL	Yes	832 Dt. 07/10.03.14	M/S. Annapurna Enterprises, Kathara.	1.31	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excv/Tender/ SHOVEL/KTC/2014/821 DT. 07.02.14	Repairing of Swing Gear Box RHS of BE195 Bl, 10CuM Shovel Sl. No. Exc- 1075 Deployed at Kathara Colliery.	Open Tender	07.02.14	Two bid system	28.02.14	Three	1. M/S. Manoj Engg. Work Shop, Kathara. 2. M/S. Coalfield Janta Engg. Works, Jarangdih. 3. M/S. Aisha Construction, Kathara.	NIL	Yes	951 Dt. 14.03.14	M/S. Manoj Engg. Work Shop, Kathara.	2.17	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excv/Tender/ SHOVEL/KTC/2014/838 DT. 16.02.14	Repairing of bend and cracked part of swing gear housing and changing of mounting bolts, nuts of 182M Marion Shovel Sl. No. Exc-1851 deployed at Kathara Colliery.	Open Tender	16.02.14	Two bid system	28.02.14	Three	1. M/S. J. D. Enterprises, Jhirkey, Kathara. 2. M/S. A. Y. Enterprises, Jhirkey, Kathara. 3. M/S. N. H. Enterprises, Jhirkey, Kathara.	NIL	Yes	956 Dt. 14.03.14	M/S. N. H. Enterprises, Jhirkey, Kathara.	0.65	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excv/Tender/ SHOVEL/KTC/2014/837 DT. 16.02.14	Repairing of Boom pulley mounting brackets both sides of BE195 Bl Shovel Sl. No. Exc-1075 deployed at Kathara Colliery.	Open Tender	16.02.14	Two bid system	28.02.14	Three	1. M/S. J. D. Enterprises, Jhirkey, Kathara. 2. M/S. A. Y. Enterprises, Jhirkey, Kathara. 3. M/S. N. H. Enterprises, Jhirkey, Kathara.	NIL	Yes	958 Dt. 14.03.14	M/S. N. H. Enterprises, Jhirkey, Kathara.	1.05	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excv/Tender/ Shovel/GVP-Ph- II/2014/839 DT. 16.02.14	Repairing and overhauling of Field switch 6.6KV/3.3KV VCB, Make- Electroteknica outdoor type 400Amp Sl. No. SGO-1659 for L&T 300CK Shovel Sl. No. Exc-2726 deployed at Govindpur-Ph-II.	Open Tender	16.02.14	Two bid system	28.02.14	Three	1. M/S. Atracon Electricals, Kathara. 2. M/S. Bharat Electrical Works, Kathara. 3. New Life Electrical Engg. Works, Kathara.	NIL	Yes	960 Dt. 14.03.14	M/S. Atracon Electricals, Kathara.	0.80	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excv/Tender/ DOZER/GVP-Ph- II/2014/820 DT. 07.02.14	Repairing of Blade model BD-155A-1 Dozer Sl. No. T- 2946 deployed at Govindur-Ph-II.	Open Tender	07.02.14	Two bid system	18.02.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. N.C.R. Enterprises, Kathara. 3. M/S. Manoj Engg. Work Shop, Kathara.	NIL	Yes	962 Dt. 14.03.14	M/S. N.C.R. Enterprises, Kathara.	1.28	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe

GM(KTA)/Excvtender/DOZER/KTC/2014/818 DT. 07.02.14	Repairing of (LH & RH) Frame/Blade arm of model BD-355A Dozer Sl. No. T-2905 deployed at Kathara Colliery.	Open Tender	07.02.14	Two bid system	18.02.14	Three	1. M/S. Annapurna Enterprises, Kathara. 2. M/S. Aisha Construction, Kathara. 3. M/S. Manoj Engg. Work Shop, Kathara.	NIL	Yes	964 Dt. 14.03.14	M/S. Aisha Construction, Kathara.	0.98	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/DOZER/GVP-Ph-II/2014/833 DT. 12.02.14	Dismantling of Final drive both side (LHS & RHS) by welding the support of jack and pulling out final drive of the Dozer Sl. No. T-2858 deployed at Govindur-Ph-II.	Open Tender	12.02.14	Two bid system	25.02.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. Amrit Traders, Kathara. 3. M/S. Manoj Engg. Work Shop, Kathara.	NIL	Yes	968 Dt. 14.03.14	M/S. Lalmani Traders, Kathara.	1.29	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/SHOVEL/GVP-Ph-II/2014/835 DT. 15.02.14	Repairing of Arm holding eye portion both sides (RHS & LHS) of EKG-5A Shovel Sl. No. Exc-2500 deployed at Govindur-h-II.	Open Tender	15.02.14	Two bid system	28.02.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. Amrit Traders, Kathara. 3. M/S. Manoj Engg. Work Shop, Kathara.	NIL	Yes	969 Dt. 14.03.14	M/S. Lalmani Traders, Kathara.	0.68	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/SHOVEL/GVP-Ph-II/2014/831 DT. 12.02.14	Repairing of Dipper Assly. Shovel Sl. No. Exc-2500 deployed at Govindur-h-II.	Open Tender	12.02.14	Two bid system	25.02.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. Amrit Traders, Kathara. 3. M/S. Manoj Engg. Work Shop, Kathara.	NIL	Yes	970 Dt. 14.03.14	M/S. Lalmani Traders, Kathara.	0.96	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/Shovel/KTC/2014/819 DT. 07.02.14	Repairing of shaft and pinion, Motor and Coupling of BE195Bl Shovel Sl. No. Exc-1075 deployed at Kathara Colliery.	Open Tender	07.02.14	Two bid system	18.02.14	Three	1. M/S. Aashique Ansari, Jhirkey, Kathara. 2. M/S. Aisha Construction, Kathara. 3. M/S. N. H. Enterprises, Jhirkey, Kathara.	NIL	Yes	987 Dt. 18.03.14	M/S. Aashique Ansari, Jhirkey, Kathara.	0.58	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/DUMPER/GVP-Ph-II/2014/844 DT. 18.02.14	Making of 04 (Four) Nos. of boxes for Dala bridge across the Konar River with 08 (Eight) Nos. dump body of 35Te. Dumpers at Govindpur PH-II.	Open Tender	18.02.14	Two bid system	07.03.14	Three	1. M/S. Manoj Engg. Work Shop, Kathara. 2. M/S. Aisha Construction, Kathara. 3. M/S. Coalfield Janta Engg. Works, Jarangdih.	NIL	Yes	990 Dt. 19.03.14	M/S. Manoj Engg. Work Shop, Kathara.	2.38	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/DOZER/KTC/2014/857 DT. 21.02.14	Repairing/Dismantling of 02 (Two) Nos. Lift cylinder of BD-355 Dozer Sl. No. T-2777 and T-2905 deployed at Kathara Colliery.	Open Tender	21.02.14	Two bid system	04.03.14	Three	1. M/S. J. D. Enterprises, Jhirkey, Kathara. 2. M/S. A. Y. Enterprises, Jhirkey, Kathara. 3. M/S. N. H. Enterprises, Jhirkey, Kathara.	NIL	Yes	992 Dt. 19.03.14	M/S. N. H. Enterprises, Jhirkey, Kathara.	1.26	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/DUMPER/KTC/2014/861 DT. 21.02.14	Repairing of Hydraulic motor and Brake system of Swing system of Demag Shovel H-55N Sl. No. Exc-2263 deployed at Kathara Colliery.	Open Tender	21.02.14	Two bid system	04.03.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Aisha Construction, Kathara. 3. M/S. Sunil Engg. Works, Phusro.	NIL	Yes	994 Dt. 19.03.14	M/S. Aisha Construction, Kathara.	1.55	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable

GM(KTA)/Exc/Tender/ SHOVEL/KTC/2014/843 DT. 18.02.14	Repairing of Couplnig flexible for propel system of 182M Marion Shovel Sl. No. Exc- 1851 deployed at Kathara Colliery.	Open Tender	18.02.14	Two bid system	04.03.14	Three	1. M/S. Atracon Electricals, Kathara. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. M/S. N. H. Enterprises, Jhirkey, Kathara.	NIL	Yes	997 Dt. 20.03.14	M/S. Manoj Engg. Work Shop, Kathara.	0.59	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/ DRILL/GVP-Ph- II/2014/832 DT. 12.02.14	Repairing of band mast (Structure) and line boring of mast pivot bearing hole of ReCP-650 Drill Sl. No. RDC- 1052 deployed at Govindur-Ph-II.	Open Tender	12.02.14	Two bid system	25.02.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. Amrit Traders, Kathara. 3. M/S. Manoj Engg. Work Shop, Kathara.	NIL	Yes	1007 Dt. 24.03.14	M/S. Lalmani Traders, Kathara.	0.75	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/ DUMPER/GVP-Ph- II/2014/885 SL. NO. 01 DT. 27.02.14	Complete repairing of 03 (Three) Nos. dump body of BH 35-II Dumper Sl. No. D-9939, D- 10003 and D-9766 deployed at Govindpur-Ph-II.	Open Tender	27.02.14	Two bid system	11.03.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Aisha Construction, Kathara. 3. M/S. Annapurna Enterprises, Kathara.	NIL	Yes	1009 Dt. 24.03.14	M/S. Annapurna Enterprises, Kathara.	1.53	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/ DRILL/GVP-Ph- II/2014/885 SL. NO. 02 DT. 27.02.14	Repairing of Hydraulic pump of ReCp-650 Drill Sl. No. RDC-1052 deployed at Govindpur-Ph-II.	Open Tender	27.02.14	Two bid system	11.03.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Aisha Construction, Kathara. 3. M/S. Annapurna Enterprises, Kathara.	NIL	Yes	1011 Dt. 24.03.14	M/S. Annapurna Enterprises, Kathara.	0.83	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/ DUMPER/KTC/2014/88 5 SL. NO. 03 DT. 27.02.14	Repairing and Re- commissioning of 02 (Two) Nos. 01(One) Set. Exhaust Pipes of CAT.777'D' Hindustan 85Te. Dumper Sl. No. D- 9812 deployed at Kathara Colliery.	Open Tender	27.02.14	Two bid system	11.03.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Aisha Construction, Kathara. 3. M/S. Annapurna Enterprises, Kathara.	NIL	Yes	1013 Dt. 24.03.14	M/S. Annapurna Enterprises, Kathara.	1.31	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/ DOZER/GVP-Ph- II/2014/885 SL. NO. 04 DT. 27.02.14	Repairing of Blade model BD-155A-1 Dozer Sl. No. T- 2858 deployed at Govindur-Ph-II.	Open Tender	27.02.14	Two bid system	11.03.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Aisha Construction, Kathara. 3. M/S. Annapurna Enterprises, Kathara.	NIL	Yes	1015 Dt. 24.03.14	M/S. Annapurna Enterprises, Kathara.	1.53	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/ Shovel/KTC/2014/899 SL. NO. 04 DT. 04.03.14	Repairing of 03 (Three) Track shoe guide LHS side of 182M Marion Shovel Sl. No. Exc- 1851 deployed at Kathara Colliery.	Open Tender	04.03.14	Two bid system	14.03.14	Three	1. M/S. Aashique Ansari, Jhirkey, Kathara. 2. M/S. Aisha Construction, Kathara. 3. M/S. Annapurna Enterprises, Kathara.	NIL	Yes	1017 Dt. 24.03.14	M/S. Aashique Ansari, Jhirkey, Kathara.	0.71	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe

GM(KTA)/Excvtender/ DOZER/KTW/2014/899 SL. NO. 05 DT. 04.03.14	Repairing of both side track frame assly. (LH & RH), carrier roller mounting (LH & RH), Idler yoke assly.(LH & RH), Idler Guards (LH & RH) Inner & outer, turning (LH & RH) & equalizer bar of Dozer D-155 Sl. No. G12828 deployed at Kathara Washery.	Open Tender	04.03.14	Two bid system	14.03.14	Three	1. M/S. Laxmi Enterprises, Kathara. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. Annapurna Enterprises, Kathara.	NIL	Yes	1019 Dt. 24.03.14	M/S. Laxmi Enterprises, Kathara.	1.11	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/ SHOVEL/JRD/2014/899 SL. NO. 03 DT. 04.03.14	Repairing of Propel reduction Gear Box of EKG-5A Shovel Sl. No. Exc-2376/474 deployed at Jarangdih Colliery.	Open Tender	04.03.14	Two bid system	14.03.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro. 3. M/S. Bokaro Repairing Works, Phusro.	NIL	Yes	1021 Dt. 24.03.14	M/S. Shiv Engg. Works, Phusro.	0.72	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/ SHOVEL/JRD/2014/899 SL. NO. 02 DT. 04.03.14	Repairing of new teeth of intermediate shaft and drum pulley of EKG-5A Shovel Sl. No. Exc-538 deployed at Jarangdih Colliery.	Open Tender	04.03.14	Two bid system	14.03.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro. 3. M/S. Bokaro Repairing Works, Phusro.	NIL	Yes	1023 Dt. 24.03.14	M/S. Shiv Engg. Works, Phusro.	0.33	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/ SHOVEL/KTC/2014/899 SL. NO. 01 DT. 04.03.14	Repairing of swing gear box LHS of 182M Marion Shovel Sl. No. Exc-1851 deployed at Kathara Colliery.	Open Tender	04.03.14	Two bid system	14.03.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro. 3. M/S. Bokaro Repairing Works, Phusro.	NIL	Yes	1025 Dt. 24.03.14	M/S. Shiv Engg. Works, Phusro.	1.48	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/ SHOVEL/KTC/2014/882 DT. 27.02.14	Repairing of crowd system of 182M Marion Shovel Sl. No. Exc-1844 Deployed at Kathara Colliery.	Open Tender	27.02.14	Two bid system	14.03.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro. 3. M/S. Bokaro Repairing Works, Phusro.	NIL	Yes	1027 Dt. 24.03.14	M/S. Shiv Engg. Works, Phusro.	2.27	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/ SHOVEL/KTC/2014/909 DT. 06.03.14	Repairing/Overhauling of Field switch 6.6KV,630Amps VCB, Make-A-Bond Sl. No. 01 of 10M3 182 M Marion Shovel Sl. No. Exc-1851 deployed at Kathara Colliery.	Open Tender	06.03.14	Two bid system	18.03.14	Three	1. M/S. National Electrical Works, Phusro. 2. M/S. Bihar Electrical Works, Phusro.	M/S. Mithi Enterprises, Phusro.	Yes	1029 Dt. 24.03.14	M/S. National Electrical Works, Phusro.	1.33	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/ SHOVEL/KTC/2014/856 DT. 21.02.14	Repairing of P.T.O. Gear Box of Demag Shovel H-55N Sl. No. Exc-2263 deployed at Kathara Colliery.	Open Tender	21.02.14	Two bid system	04.03.14	Three	1. M/S. Shri Jagannath Engg. Works, Dhanbad. 2. M/S. Sandhaya Engg. Works, Dhanbad.	M/S. Vikash Engg. Works, Dhanbad.	Yes	1031 Dt. 24.03.14	M/S. Shri Jagannath Engg. Works, Dhanbad.	0.68	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe

GM(KTA)/Excvtender/ Shovel/JRD/2014/821 DT. 08.03.14	Repairing of under carriage of Tata Hitachi Shovel Sl. No. Exc-2471 deployed at Jarangdih Colliery.	Open Tender	08.03.14	Two bid system	18.03.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. Annapurna Enterprises, Kathara.	NIL	Yes	1033 Dt. 24.03.14	M/S. Coalfield Janta Engg. Works, Jarangdih.	1.72	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/Excvtender/ DRILL/KTC/2014/954 DT. 14.03.14	Complete fabrication work of 03 (Three) Nos. sumps for collection of wasted and leakage oil in sump in bottom of the cabin and bottom of both propel valve near propel motors of ReCp-650 Drill Sl. No. RDC-1071 deployed at Kathara Colliery.	Open Tender	14.03.14	Two bid system	24.03.14	Three	1. M/S. J. D. Enterprises, Jhirkey, Kathara. 2. M/S. N. N. Enterprises, Jhirkey, Kathara. 3. M/S. R. S. Enterprises, Kathara.	NIL	Yes	1039 Dt. 27.03.14	M/S. R. S. Enterprises, Kathara.	0.70	05 days from the date of handing over the machine at site.	Not available	Not available	Not applicable
GM(KTA)/SO(M)/Tender/JRD-2013/JTC97 Dt.01.11.2013	Construction of 9(nine)Nos. full and 2(two) Preparatory Isolation Stoppings for sealing of panel of A.B Incline/6ft seam at Jarangdih Colliery.	Paper	4.11.13	Two bid system	19.11.13	Two	1. M/s. Annapurna & K.B.Pandey	Nil	Yes	523Dt. 28.03.14	M/s. K.B.Pandey	7.77	16.5.14	28.3.14	16.5.14	Nil
GM(KTA)/SO(E&M)(W)/Tender/KTW/13-14/448 dt.06.12.13	Repairing/Rewinding of 500KW,6.6KV,1492 RPM, Serial No. 12808700 induction motor make NGEF of Kathara Washery.	Open Tender	07.12.13	Two bid system	16.12.13	05Nos.	1. Coalfields Engg. Works 2. Sandeep &Co.	1. M/S. J.D Engineering, 2. Khokher Electrical works. 3. Remag Electrodes(Pvt.)Ltd.	Yes	1053 dt.24.03.14	Coalfields Engg. Works.	3.79	23.04.14	24.03.14	23.04.14	Nil
GM(KTA)/SO(E&M)(W)/Tender/KTW/13-14/833 dt.22.02.14	Providing and fixing of Al. Bus bar, Clamp & associated hardware in installation of new SF6 breaker, CT,PT in Outdoor Sub Station(Extention) at Kathara Washery.	Open Tender	24.02.14	Two bid system	03.03.14	02Nos.	Coalfields Engg. Works	Tiger Enterprises	Yes	1033 Dt. 23.03.14	Coalfields Engg. Works	2.26	07.04.14	24.03.14	07.04.14	Nil
GM(KTA)/C-2/Tender/13-14/4664 dated: 04.11.2013	Erection of 440Volt O/H line for providing approach road light going to Govindpur ph-II from sawang weigh bridge at Govindpur PH-II	Open Tender	16.11.13	Two bid	25.11.13	03nos	M/S Vishal Enterprises, Kathra Surendra Singh, Sawang Subas Prasad, Sawang	Two	M/S Vishal Enterprises, Kathra Surendra Singh, Sawang	GM(KTA)/SO (E&M)/WO/13-14/09 dt:24/28.3.14	Surendra Singh, Sawang	2.53 including service tax	21.4.14	28.3.14	21.4.14	NIL



GM(KTA)/C-2/Tender/KTA/13-14/5098 dated: 05.12.13(SI.no.01)	Repairing/overhauling of a) 250KVA,3.3KV/550 Air cooler FLP type transformer, make India Transformer,sl.no.160KVA,3.3KV/440 Volt transformer, make India transformersl.no.4 27/2, of Sawang Colliery	Open Tender	16.12.13	Two bid	26.12.13	03nos	Sandeep & Co.,Ramgarh Rajneesh Electricals, Ramgarh M.K.traders, Ramgarh	03nos	Sandeep & Co.,Ramgarh Rajneesh Electricals, Ramgarh M.K.traders, Ramgarh	GM(KTA)/C-2/WO//KTC/13-14/7160 dt: 27.3.14	M.K. Traders,Ramgarh	2.23Includign service tax	Within 25 dyas	27.3.14	within 25 dyas	NIL
GM(KTA)/C-2/Tender/KTA/13-14/5098 dated: 05.12.13(SI.no.02)	Repairing of 250KW,3.3KV,Induction motor of Kathara Colliery	Open Tender	16.12.13	Two bid	26.12.13	03nos	Sandeep & Co.,Ramgarh Rajneesh Electricals, Ramgarh Coalfield Engg works, Ramgarh	03nos	Sandeep & Co.,Ramgarh Rajneesh Electricals, Ramgarh Coalfield Engg works, Ramgarh	GM(KTA)/C-2/WO//KTC/13-14/7156 dt: 27.3.14	Sandeep & Co., Ramgarh	2.64Includign service tax	Within 20 dyas	27.3.14	within 20 dyas	NIL
GM(KTA)/C-2/Tender/KTA/13-14/5098 dated: 05.12.13(SI.no.02)	On line filtration of transformer oil of different transformer installed at Regoinal Sub Station at Kathara Colliery	Open Tender	16.12.13	Two bid	26.12.13	03nos	Sandeep & Co.,Ramgarh Rajneesh Electricals, Ramgarh Coalfield Engg works, Ramgarh	03nos	Sandeep & Co.,Ramgarh Rajneesh Electricals, Ramgarh	GM(KTA)/C-2/WO//KTC/13-14/7158 dt: 27.3.14	Rajneesh Electricals, Ramgarh	3.51	Within 20 dyas	27.3.14	within 20 dyas	NIL
GM(KTA)/C-2/Tender/KTA/13-14/5149 dated: 09.12.13	Wirng and illumination of Road weigh bridge under Jarangdih Colliery	Open Tender	17.12.13	Two bid	27.12.13	03nos	Vishal Enterprises,Kathara Pawan Enterprises, Chitarpur Pampy & Raj Enterprises, Jarngdih	03nos	Pawan Enterprises, Chitarpur Pampy & Raj Enterprises, Jarngdih	GM(KTA)/C-2/WO/13-14/22 dt: 28.3.14	Pampy & Raj Enterprises,Jarangdih	3.12 Including service tax	18.4.14	28.3.14	18.4.14	NIL
GM(KTA)/C-2/Tender/KTA/13-14/5150 dated: 09.12.13	Diversion of 11KV Over head line of old sub station & P.O. office 12no. Colony & riverside Colony at Jarangdih Colliery	Open Tender	17.12.13	Two bid	27.12.13	03nos	Vishal Enterprises,Kathara Pawan Enterprises, Chitarpur Pampy & Raj Enterprises, Jarngdih	03nos	Pawan Enterprises, Chitarpur Pampy & Raj Enterprises, Jarngdih	GM(KTA)/C-2/WO/13-14/10 dt:17.3.14	Pampy & Raj Enterprises,Jarangdih	2.48 including service tax	05.4.14	17.3.14	18.4.14	NIL
GM(KTA)/C-2/Tender/KTA/13-14/6176 dated: 06.02.14	Erection of 440V, electrica O/H line along haul road leading to Kathara Wasehry to Diesel dispensing unit /coal stock illumination of haul road Kathara Colliery	Open Tender	10.2.14	Two bid	15.2.14	02nos	P.L.Cosntruction,Kathara R.K.Cosntruction,Kathara	02nos	P.L.Cosntruction,Kathara R.K.Cosntruction,Kathara	GM(KTA)/C-2/WO/13-14/03 dt:24.3.14	R.K.Cosntruction,Kathara	3.84including service tax	12.4.14	24.3.14	12.4.14	NIL
GM(KTA)/C-2/Tender/KTA/13-14/6176 dated: 06.02.14 (SI.no.02)	Diversion and chaning of old damaged conductor insulator etc of 6.6KV,O/H line from 02 nos Sub Station to quarry no.3 of Kathara Colleiry	Open Tender	10.2.14	Two bid	15.2.14	02nos	P.L.Cosntruction,Kathara R.K.Cosntruction,Kathara	02nos	P.L.Cosntruction,Kathara R.K.Cosntruction,Kathara	GM(KTA)/C-2/WO/13-14/04 dt:24.3.14	R.K.Cosntruction,Kathara	3.84including service tax	12.4.14	24.3.14	12.4.14	NIL

GM(KTA)/C-2/Tender/KTA/13-14/6228 dated: 08.02.14	Repairing/rewiring of different types of quarters of executives & staffs of G.M. Unit as well as some of different project	Open Tender	22.2.14	Two bid	27.2.14	02nos	Semco Engg works,Sawang Surendra Singh,Sawang	02nos	Semco Engg works,Sawang Surendra Singh,Sawang	GM(KTA)/C-2/WO/13-14/15 dt:28.3.14	Semco Engg works,Sawang	5.21 Including service tax	16.4.14	28.3.14	16.4.14	NIL
GM(KTA)/C-2/Tender/KTA/13-14/6229 dated: 08.02.14	Repairing / rewiring of DAV Public School Sawang	Open Tender	22.2.14	Two bid	27.2.14	02nos	Semco Engg works,Sawang Surendra Singh,Sawang	02nos	Semco Engg works,Sawang Surendra Singh,Sawang	GM(KTA)/C-2/WO/13-14/16 dt:28.3.14	Semco Engg works,Sawang	3.07 including service tax	11.4.14	28.3.14	11.4.14	NIL
GM(KTA)/C-2/Tender/KTA/13-14/6251 dated: 10.02.14	Complete Repairing & Overhauling of 4nos. 33KV MOCB of primary control of different powr transformer installed at Regional Sub Station Kathaa 1) Repairing of MOCB,33KV,Sl.no. 9027900, make BHEL, Bhopal 2) Repairing of MOCB 33KV,Sl.no. - 9027893 make-BHEL,Bhopal, 3) Repairing of MOCB ,33KV,sl.no.- 8387 make- BHEL, bhopla 5) Repairing of MOCB,33KV,sl.no. - 8387 make- BHEL , Bhopal	Open Tender	22.2.14	Two bid	27.2.14	03nos	Sandeep & Co.,Ramgarh Rajneesh Electricals,Ramgarh Coalfield Engineering works,Ramgarh	02nos	Sandeep & Co.,Ramgarh Rajneesh Electricals,Ramgarh	GM(KTA)/C-2/WO/13-14/16 dt:28.3.14	Rajneesh Eelctricals, Ramgarh	6.20including service tax	26.4.14	28.3.14	26.4.14	NIL