

**CENTRAL COALFIELDS LIMITED
RANCHI**

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF NOVEMBER 2010																
Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ. of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
BARKA-SAYAL AREA													DEPARTMENT : MINING			
GM(BS)/AGM (BS)/Wagon Loading/10/4455 Dtd-11.08.2010	wagon Loading into Railway wagons at Central Saunda Railway Siding (Urimari OC)	Open	22.08.2010	Two Bid	20.09.2010	Two	Two Nos 1. M/S Jai Mahalaxmi Transport Co. Ramgarh 2.M/S Ajay Transport Co. Ramgarh`	Nil	Yes	GM(BS)/AGM (BS)/Wagon Loading 10/11/6867 Dated-30.10.2010	M/S Jai Mahalaxmi Transport Co. Ramgarh	9.26568	17.11.2011	18.11.2010	NA	NA
HQ-CIVIL													DEPARTMENT : CIVIL			
No. 09 of 2010-11 vide no. GM@/Tender/ 2010-11/896 Dated :-06th August 2010	construction of boundary wall ,gate and display board in prime land measuring 3.32 acres of Mouja Bukru Kahke Road , Ranchi	Through publication in News paper and CCL website	In CCL website on 17.08.2010 Daninik Jagran & Jharkhand Jagran , Ranchi	Two Bids system	Upto 3.00 PM on 01.09.2010	02 (Two)	Two Tenderer qualified 1. M/S Vikas Constrn , Ranchi 2. M/S Engineering Construction	Nil	Yes awarded to the Lowest Tenderer	No. GM@/1091/B.Wall /Bukru/2010/1972 Dated:-04.11.2010	M/S Engineerifng Construction Co. Lower Kilburn Colony, Hinoo Ranchi	Rs-26.01 Lakhs.	05(Five) Months.	N.A	N.A	N.A
No.12 of 2010-11 vide ref. no. GM@/ Tenderer/2010-11/925, Dated:- 12 th August 2010	Construction of Community Hall with verandah in village Lupung Toli under CCL, CSR Scheme	Through publication in News paper and CCL Website.	In CCL website on 24.08.2010 Prabhat Khabar, Ranchi	Two Bids system	Upto 3.00 PM on 04.09.2010	02 (Two)	Two Tenderer qualified 1. M/S Chauhan Construction 2. Sushant Shekhar	Nil	Yes awarded to the Lowest Tenderer	NO.GM@/1092/ C.Hall/Lupung Toli/CD/2010/1981 Dated:- 9th November 2010	Sushant Shekhar, Lower Karam Toli, PO- Ranchi University PS - Lalpur Ranchi	Rs- 7.39 Lakhs	06(Six) Months	N.A	N.A	N.A
11 of 2010-11 vide ref. no. GM@/Tender/ 2010-11/924, Date:- 12th August 2010.	Construction of 800 m PCC Road with two nos. of culverts in village Lupung Toli under CCL CSR Scheme	Through publication in News paper and CCL website.	In CCL website on 24.08.2010 Prabhat Khabar, Ranchi	Two Bids system	Upto 3.00 PM on 08.09.2010	(Three)	Two Tenderers qualified 1.M/S S.K & Sons 2.Sushant Shekhar	One tenderer not qualified Shambhu Singh	Yes awarded to the Lowest Tenderer	No. GM@/1093/PCC Road/Lupung Toli/CD/2010/1980, dated:- 9th November 2010	Sushant Shekhar, Lower Karam Toli, PO- University PS - Lalpur Ranchi	Rs- 17.84 Lakhs	05(Five) Months.	N.A	N.A	N.A

HQ-MM													DEPARTMENT : MM DEPTT.			
MM(P)/III/HEMM/GLOB AL/U.Carriage/ D355/10- 11	Complete U.Carriage assembly suitable for fitment on D 355 Dozer	global	06.04.10	Two	22.05.10	one	M/S BEML Ltd. 712/C, Circular Road , Ranchi 834001	M/S BEML Ltd. 712/C, Cicular Road , Ranchi 834001	yes	MM(P)/III/HEMM/U. Carriage /D 355/10- 11/153 Dt- 02.11.10	M/S BEML Ltd. 712/C Circular Road, Ranchi 834001	282.90	to be commence within 90 days & completion within 6 months		to be commence within 90 days & completion within 6 months	
	Supply of Sps as per valid Depot Agreement & Sps. Parts.						M/S Larsen & Toubro Limited, Opp. Hanuman Dharm Kanta, Hazribagh Road N.H .33, Kokar Area P.O RMCH, Ranchi	M/S Larsen & Toubro Limited, Opp. Hanuman Dharm Kanta, Hazribagh Road N.H .33, Kokar Area P.O RMCH, Ranchi		MM(P)/III/HEMM/C.I/Ph ase-II/10-11 Dt- 16.11.10	M/S Larsen & Toubro Limited, Opp. Hanuman Dharm Kanta, Hazribagh Road N.H .33, Kokar Area P.O RMCH, Ranchi	230.12	As Per Depot Agreement		As Per Depot Agreement	
CRS AREA													DEPARTMENT : CIVIL DEPTT.			
CRS/SO(C)/BRK/TN/10- 11/561 dt- 03.08.10	Repair of 2A-4 Units (2A-5,12,43,51) 2B-8 & 1C-60,230,272) total 08 Units at NTS Barkakana	Open	01.09.2010	Two Bid	20.09.2010	3	3		Sri Jamal Ahmad			2.98	01.02.2010	-		
KATHARA AREA													DEPARTMENT : MINING DEPTT.			
↔ NIL ↔																
HQ-GNH																
DDO/GNH/Store/ 2010/11/Pt- II/I.P.Decl(Detergent&Cl eaning Items)/381, Dt-16/06/10		LTE	16/06/2010	Single Bid	16/07/2010	Three	(Three) 1. M/S Anjani Traders 2.M/S Shree Balaji Traders 3. M/S Manoj Kumar	N.A	Yes, L1	DDO/GNH/Store/Part II/10-11/ L.P Declared(Detergent & Cleaning items) 34 ,35 & 36 Date- 03/11/10	M/S Store Balaji Traders	180.00				
											M/S Manoj Kumar	65904.50				
											M/S Anjani Traders	150.00				
MM(P)/GNH/10-11/Pt- I/P- 22/ Zoledronic Acid/05, Dt- 21/07/10	Zoledronic Acid	LTE	21/07/2010	Two Bid	20/08/2010	Three	(Three) 1. M/S New Bihar Medical Stores (Ag) 2. M/S Vee Kay Drugs & Consmetics 3. M/S Rajgarhia Drug Agencies	N.A	Yes, L1	DDO/GNH/Store/Part- I/10-11/Zoledronic Acid /37, Date- 29/11/10	M/S Rajgarhia Drug Agencies	16700.00				
											M/S Abhi Medico	202.80				
											M/S Shree Trading Corporation	648.96				
DDO/GNH/Store/2010/Pt- II/CMS Special Fund/ 1323, Dt- 03/11/10	CMS Special Fund (Pathological items)	LTE	3/11/2010	Single Biud	10/11/2010	Four	(Four) 1. M/S Krishna Surgival Emporium 2. M/S Shree Trading Corporation 3. M/S Abhi Medico 4. M/S Cosmic Chemic a Co.	N.A	Yes, L1	DDO/GNH/Store/Part-II/10- 11/CMS Special Fund/38,39 & 40 Date- 30/11/10	M/S Cosmic Chemico Co.	3297.00				

B&K Area													DEPARTMENT : MINING DEPTT.				
NO.GM(B&K)/SO(M)/CT/BKO/SW(W)/09 Dated:- 12.04.10	Transportation of coal by CTTs from S/Stock yard at D.D Mine of Bokaro Colliery to Swang Washery and Loading By CPL, Distt. 12.50 K.M	Open tender	20.04.10 from PRO, CCL Ranchi	Two	11.05.10	Two	Two nos M/S LLMPSS Ltd. & M/S Ajay Transport CO.	N/A	Yes(ATC)	Award letter No. GM(B&K)/SO(M)/CT/BKO/SW(W)/75 Dated:-18.06.2010	M/S Ajay Transport Co.	Rs-25.58 Lakh	18.12.2010	19.06.10	N/A	N/A	
No. GM(B&K)/SO(M)/CT/KG(W)/Stock/85 Dated:- 30.06.2010	Transportation of raw coal by CTTs from Kargali Washery stock and unloading mechanically at Kargali Washery bunker No. 4 & 7 and deshalling plant after weighment at Kargali Washery W/B and loading by CPL	Open tender	05/06.07/2010 from PRO , CCL, ranchi	Two	02.08.10	Two	Two M/S Ajay Transport Co. & M/S Sarwesh wari Enterprises.	N/A	yes	218 Dated:- 22.11.2010	M/S Ajay Transport Co.	Rs-26.32 Lakh	31.08.11	01.09.10	N/A	N/A	
GM(B&K)/SO(M)/CT/Karo/KG(W)/87 Dated:- 30.06.10	Transportation of (E Grade Coal by CTTs from QBS to Kargali Washery bunker No. 4 & 7 and Karo surface stock to kargali Washery bunker No. 4 & 7 and loading by CPL.	Open tender	05/06.07/2010 from PRO , CCL, ranchi	Two	02.08.10	Two	Two i.e. M/S NTC and M/S LLMPSS Ltd.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
GM(B&K)/SO(M)/CT/KG(W)/CC/100 Dated:- 16.07.10	Transportation crushed coal by CTTs from KG(W) crushed coal stock near deduster plant and unloading mech. At kargali Washery.	Open tender	17.07.10	Two	16.08.10	Two	Two, M/S Ajay Transport Co. & M/S Sarwesh wari Enterprises.	N/A	Yes	225 Dated- 29.11.11	M/S Ajay Transport Co.	17.55	30.11.11	1.12.2010	N/A	N/A	

GM(B&K)/SO(M)/CT/KS PPH-II(UG)/SW(W)/124 Dated:- 14.08.10	Loading of coal by CPL and transportation of coal from KSP PH-II UG mine stock to Swang Washery bunker through W/B via BTPS Distance:- 10.80 KM	Open tender	16.08.10	Two	14.09.10	Two	Two, M/S R.K.T.P. Ltd and M/S Naweem Transport Co.	N/A	Yes	180 Dated:- 13.10.10	M/S R.K.T.P. Ltd.	26.86	13.10.11	14.10.2010	N/A	N/A
GM(B&K)/GM(M)/CT/KG(UG)/SW(W)/132 Dated:- 19.08.10	Transportation of coal from BSI(Kargali UG) mine to Swang Washery by CTTs and loading by CPL/Chute. Distance:- 20.20 KM	Open tender	20.08.10	Two	21.09.10	Two	2 Party i.e. M/S B.D Singh and M/S N.T.C	N/A	Yes	188 Dated:- 25.10.2010	M/S B.D Singh	49.90	25.10.11	26.11.10	N/A	N/A
GM(B&K)/SO(M)/Tender/BSI/Venti.Stopping/138 dated:- 06/11/2010	Construction of 20 nos. ventilation stopping at different dip. At BSI(Kargali UG0 of B&K Area.	Open tender	For publication in website of CCL has been sent on 07.08.2010 to CGM/GM(System), CCL, Ranchi	Two	31.08.2010	Three	2, i.e. Sri Vinod Kumar and M/S Royal Engineering and Electrical Works.	Sri Ratan Lal	Yes	76 Dated:- 06.08.10	Sri Vinod Kumar	4.09	05.02.10	06.11.10	N/A	N/A
GM(B&K)/SO(M)/Tender/KSP PH-II(UG)/Iso. Stopping/150 Dated:- 16.11.10	Construction of 44 nos. isolation stopping in Seam V UG of KSP PH-II	Open tender	For publication in website/news paper of CCL has been sent on 07.08.2010 to CGM/GM(System)/Sr.PRO, CCL, Ranchi	Two	14.11.10	Nil	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A