


**CENTRAL COALFIELDS LIMITED
RANCHI**

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF JUNE 2011																
Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
KATHARA AREA																
GM(KTA)/SO ©/Tender/11/152 dt:16.6.11	Day to day sanitation arrangement work in north side of colony complex at Jarangdih Colliery.	Open	16.05.11	Two	27.05.11	Three	Three 1) Vishal Builders (2) Ramchandra Yadav (iii) Md. Yasin	Nil	Yes	417 dt. 22.06.11	Vishal Builders	5.39	9 months	23.06.11	22.03.12	Nil
GM(KTA)/SO ©/Tender/11/84 dt:3.5.11	Repair of foot path and railing of the bridge across the river Konar at Jarangdih under GM Unit, Kathara	Open	3.5.11	Two	27.05.11	Three	Three 1) J.D. Construction (2) M/S R.S. Construction (iii) Md. Yasin	Nil	Yes	419 dt. 22.06.11	M/s. R.s.Constn.	9.39	3 months	23.06.11	22.09.11	Nil
GM(KTA)/SO ©/Tender/11/152 dt:16.5.11	R/M of wooden doors and windows shutter of 58 nos. B type qrts. at Govindpur Project.	Open	16.5.11	Two	27.05.11	Three	Three 1) Dinesh Kumar (2) Vishal Builders (iii) Galaxy Enterprises	Nil	Yes	387 dt. 17.06.11	Galaxy Enterprises.	2.99	2 months	18.06.11	17.8.11	Nil
GM(KTA)/SO ©/Tender/11/152 dt:16.5.11	Providing RCC post and barbed wire fencing for new coal stock at quarry No.3 at Kathara Colliery.	Open	16.5.11	Two	27.05.11	Three	Three 1) Ashique Ansari (2) Md. Yasin (iii) J.D.Construction	Nil	Yes	146 dt. 22.06.11	J.D.Enterprises.	2.33	1 month	23.06.11	22.7.11	Nil

GM(KTA)/SO ©/Tender/11/ 83 dt:3.5.11	Repair and renovation of East side of fan house foundation and 3.3KVA motor foundation withmisc. Work 5 no. incline at Jarangdih Colliery.	Open	3.5.11	Two	19.05.11	Three	Three 1) M/s. RS Construction (2) Md. Yasin iii) J.D.Constructi on	Nil	Yes	410 dt. 22.06.11	J.D.Constructi on.	2.4	2 months	23.06.11	22.8.11	Nil
--	--	------	--------	-----	----------	-------	--	-----	-----	---------------------	-----------------------	-----	----------	----------	---------	-----

GM(KTA)/SO (E&M) (W)Tender/ KTW/ 10- 11/61 Dated: 11.05.11	Febrication and erection of rake stairs working table and other misc. works after dismantling and shifting of materials like motors rotors shaft etc. in electrical work shop at Kathara Washery	Open	13.05.11	Two	19.05.11	Two	Two i) Abu Talib ii) General Engg. Construction	Nil	Yes	159 22.06.11	dt. Abu Talib	1.98	22.07.11	23.06.11	22.07.11 as per wokr order
GM(KTA) ExcV/Tender Dumper/KTC/ 2011/59 dt.10.05.11	Complete repairing and reciobnditioning of 02 nos. (One set) Exhaust Box assly. Of BH-85-1 Dumper sl. No. D9856 at Kathara Colliery.	Open	10.05.11	Two	24.05.11	Three	Three M/S i) Annapurna Enterp. ii) Manoj Engg. Wiros Shop iii) Coalfield Janta Eng. Works.	Nil	Yes	147 09.06.11	dt. Sri Raju Sarkar	1.69	15 days	NA	NA
GM(KTA) ExcV/Tender Dumper/KTC/ 2011/60 dt.10.05.11	Complete repairing and reciobnditioning of 02 nos. (One set) Exhaust pipe of CAT777D Dumper sl.no. D/9811 at Kathara Colliery.	Open	10.05.11	Two	24.05.11	Three	Three M/S i) Annapurna Enterp. ii) Manoj Engg. Wiros Shop iii) Coalfield Janta Eng. Works.	Nil	Yes	145 09.06.11	dt. Sri Raju Sarkar	1.25	15 days	NA	NA
NK AREA															
 NIL															

ARGADA AREA																
1	Coal loading & Transportation	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.2010	Three	1. Shri Raju Gupta, Gidi-'A'	1. Sri. Babulal Gupta, Gidi-A 2. Sri. Dhiraj Singh	YES	Agreement No. GM(A)/SO(M)(A)/CT/GDA/10-13/29 Dt. 28.08.2010	Shri Raju Gupta, Gidi-'A'	218.76	22.07.2013	23.07.2010	NA	Not Applicable
2	Coal loading & Transportation	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.2010	Three	1. Shri Raju Gupta, Gidi-'A'	NIL	YES	Agreement No. GM(A)/CT/GDC/10-13/45 dt. 02.12.2010.	Shri Babulal Gupta, Gidi-'A'	476.16	17.10.2013	18.10.2010	NA	Not Applicable
3	Coal loading & Transportation	Open Tender through News Papers & CCL Website	19.08.2008/20.08.2008	Two Bid System	08.09.2008	Two	1. Shri Raju Gupta, Gidi-'A'	NIL	YES	Agreement No. CGM(A)/CT/REL/09-12/33 Dt 04.06.2009	Shri Raju Gupta, Gidi-'A'	185.52	29.03.2012	30.03.2009	NA	NA
4	Reject transportation	Open Tender through News Papers & CCL Website	25.08.2007	Two Bid System	17.09.2007	Two	1. Shri Saryu Gope 2. M/S Chenani Transport	NIL	YES	Agreement No. CGM(A)/SO(M)(A)/Reject Trans/GDW/08/217 Dt. 25.01.2008.	Shri Saryu Gope	109.8	23.09.2010 Extended up to 23.09.13	24.09.2007	NA	NA

B&K KARGALI AREA																
No.GM(B&K) /SO(M)/CT/K G(W)/Stock/8 5 dated 30.06.2010	Transportation of raw coal by CTTs from Kargali Washery stock and unloading mechanically at Kargali Washery bunker No.4 & 7 and deshalling plant after weighment at Kargali Washery W/B and loading by CPL.	Open tender	05/06.07.2010	two	02.08.10	two	Two, M/s Ajay Transport Co., & M/s Sarweshwari Enterprises,	N/A	yes	218 dtd.22.11.201 0	M/s Ajay Transport Co.	Rs.26.32 lakh	31.08.11	01.09.10	N/A	N/A

GM(B&K)/SO(M)/CT/Karo/KG(W)/87 dtd.30.06.10	Transportation of (E Grade) Coal by CTTs from QBS to Kargali Washery bunker No.4 & 7 and Karo surface stock to Kargali Washery bunker No.4 & 7 and loading by CPL.	Open tender	05/06.07.10	two	02.08.10	two	Two i.e. M/s NTC and M/s LLMPSS Ltd.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
			from PRO, CCL, Ranchi													
GM(B&K)/SO(M)/CT/KG(W)/CC/100 dtd.16.07.10	Transportation of crushed coal by CTTs from KG(W) crushed coal stock near deduster plant and unloading mech. At Kargali Washery	Open tender	17.07.10	two	16.08.10	two	Two, M/s Ajay Transport Co., & M/s Sarweshwari Enterprises	N/A	Yes	225 dtd.29.11.10	M/s Ajay Transport Co.	17.55	30.11.11	1.12.10	N/A	N/A
GM(B&K)/SO(M)/CT/KSP PH-II(UG)/SW(W)/124 dtd.14.08.10	Loading of coal by CPL and transportation of coal from KSP PH-II UG mine stock to Swang Washery bunker through W/B via BTPS. Distance : 10.80 KM	Open tender	16.08.10	Two	14.09.10	two	Two, M/s R.K.T.P. Ltd and M/s Naweem Transport Co.	N/A	Yes	180 dtd.13.10.10	M/s R.K.T. P. Ltd.	26.86	13.10.11	14.10.2010	N/A	N/A
GM(B&K)/GM(M)/CT/KG(UG)/SW(W)/132 dtd.19.08.10	Transportation of coal from BSI (Kargali UG) mine to Swang Washery by CTTs and loading by CPL/Chute. Distance : 20.20 KM	Open tender	20.08.10	two	21.09.10	two	2 party, i.e. M/s B.D.Singh, and M/s N.T.C.	N/A	yes	188 dtd.25.10.2010	M/s B.D.Singh	49.9	25.10.11	26.11.10	N/A	N/A
GM(B&K)/SO(M)/CT/KG(W)/Pick-shale/246 dtd.20.12.2010	Transportation of picked shale (stone) by CTTs/Tractor from 8 no. and 4 no. crusher to different abandoned site of Kargali Colliery through washery W/B and Loading by Contractor's Labour. 0-1 KM	Open tender	For publication in website of CCL has been sent on 21.12.2010 to CGM/GM (System), CCL, Ranchi	Two	18.01.2011	two	Two, M/s Narendra Kumar & Co. and M/s Ajay Transport Co.	N/A	Yes	302 dtd.01.03.2011	M/s Narendra Kumar & Co.	37.5	28.02.2014	01.03.2011	N/A	N/A

(underground mines)

GM(B&K)/SO (M)/Tender/B SI(UG)/Iso. topping/162	Construction of RCC isolation stopping of 17(seventeen) nos. for prevention of spontaneous heating at BSI at Kargali Mines (Kargali UG) of B&K Area.	Open tender	For publication in website/newsp aper of CCL has been sent on 06.12.2010 to CGM/GM (System)/Sr.P RO, CCL, Ranchi	two	04.01..11	two	Two, M/s Royal Engineering and Electrical work , and Sri Manoj Kumar Sinha	N/A	yes	257 dtd.16.03.201 1	M/s Royal Engineering and Electrical work , and Sri Manoj Kumar Sinha in equal basis	9.47	16.05.2011	17.03.2011	N/A	N/A
dtd.03.12.10																
GM(B&K)/SO (M)/Tender/K SP PH- II(UG)/Iso. Stopping/235 dtd.26.02.201 1	Construction of 21 nos. isolation stopping for panel "G" Seam V mine of KSP Ph-II G of B&K Area	Open tender	For publication in website/newsp aper of CCL has been sent on 28.02.2011 to CGM/GM (System)/Sr.P RO, CCL, Ranchi	two	29.03.2011	3 (three) nos.	2 parties (i.e. Bigan Ram & M/s K.B. Pandey	1(one) M/s Bhagwati Construction	yes	45 dtd.14.06.201 1	M/s Bigan Ram	6.75	2(two) months	16.06.2011	N/A	N/A

BARKA-SAYAL AREA																
GM(BS)/GM(M)(BS)/NIT/CT/2010/792 8 dated : 7.12.2010	Transportaion of coal from Saunda -D to Bhurkunda CHP & Saunda -D UG to Stock yard of Saunda -D Colliery	Open	21/12/10	Two Bid	17/01/11	Two Nos.	1) M/S Mehta Transport Co. At & P.O Shashtri Cowk , Bhurkunda District :Ramgarh (Jharkhand) 2. Sri D.N Sharma At; Patel Nagar, P.o Bhurkunda District: Ramgarh (jharkhand)	N.A	Yes	GM(BS)/GM(M)(BS)/CT/SN D-D-BHK-CHP/11-12/3814 Date: 29/6/11	1) M/S Mehta Transport Co. At & P.O Shashtri Cowk , Bhurkunda District :Ramgarh (Jharkhand) 2. Sri D.N Sharma At; Patel Nagar, P.o Bhurkunda District: Ramgarh (jharkhand)	32.978	30.06.12	01.07.11	N.A	N.A
HQ CIVIL																
25 of 2010 – 11 vide ref. no. GM(C)/Tender/2010 – 11/353, Dated 25th February 2011	Construction of Double storied CISF barrack at Canteen building site of Kargali for 96 persons in B&K Area	Through publication in News paper and CCL website.	In CCL website on 04.03.2011	Two bids system	Upto 3.00 PM on 28.03.2011	5 (Five)	Three 1. M/s S.K. Mishra & Sons 2. R & P Construction 3. M/S HSCL	Two 1. Ramanand Singh & Co. 2. M/s Sidheswer Singh	Yes, awarded to the Lowest Tenderer	GM(C)/2003/ Barrack/B & K/2011/819, dated 07.06.2011	R & P Construction , 168/A Sonatand, Bokaro Steel City, Jharkhand.	Rs. 83.86 Lakhs	12 (Twelve) Months.	N.A.	N.A.	N.A.
19 of 2010 – 11 vide ref. no. GM(C)/Tender/2010 – 11/105, Dated 20th January	Annual rate contract for day to day miscellaneous Civil (masonry, wooden etc.) repairing / maintenance works at Gandhi Nagar Hospital, CCL, Ranchi	Through publication in News paper and CCL website.	In CCL website on 31.01.2011	Two bids system	Upto 3.00 PM on 11.02.2011.	2 (Two)	Two 1. Lallan Singh 2. Manoj Kumar	None	Yes, awarded to the Lowest	GM(C)/2004/ GNH./2011/8 50, dated 15.06.2011	Lallan Singh, C/o Sri B.N. Singh, Meena Bhawan, Bank colony, Bariatu, Ranchi	Rs. 6.14 Lakhs	12 (Twelve) Months.	N.A.	N.A.	N.A.

24 of 2010 – 11 vide ref. no. GM(C)/Tender/2010 – 11/227, dated 19th February 2011	Construction of 80 Nos. 'B' type Qtrs. (5 nos. – Four storied block of 16 units each) and 16 units M/Qtrs. (2 nos. – Double storied block of 8 units each) for CISF at B&K Area	Through publication in News paper and CCL website.	In CCL website on 28.02.2011	Two bids system	Upto 3.00 PM on 23.03.2011.	4 (Four)	Two	Two	Yes, awarded to the Lowest Tenderer.	GM(C)/2005/ Quarter/B&K ./2011/852, dated 15.06.2011	CECON & INSA Developers (JV), Round House, North Office para, Near Loreto School, Doranda, Ranchi-2.	Rs. 569.88 Lakhs	16 (Sixteen) Months.	N.A.	N.A.	N.A.
28 of 2010 – 11 vide no. GM(C)/Tender/2010 – 11/370, dated 28th February 2011	Construction of 56 units Miner Qtrs. (7 nos. – Double storied block of 8 units each) and 48 units 'B' type Qtrs. (3 nos. – Four storied block of 16 units each) for CISF at Dhori Area	Through publication in News paper and CCL website.	In CCL website on 28.02.2011	Two bids system	Upto 3.00 PM on 25.03.2011.	5 (Five)	Three	Two	Yes, awarded to the Lowest Tenderer.	GM(C)/2006/ Quarter/Dhor i./2011/853, dated 15.06.2011	M/s Madan Prasad , Ashok Path, Sher-e Punjab chowk, Adityapur, Jamshedpur	Rs. 530.90 Lakhs	16 (Sixteen) Months.	N.A.	N.A.	N.A.

18 of 2010 – 11 vide no. GM(C)/Tender/2010 – 11/81, Dated 14th January 2011	Repair and maintenance of balance road of colony from Qtr. no. 1B/11 to 16, 42, 63, 85, 86, 1A/7 to 16 near Hanuman Mandir to MQ – 6 and Barrack, 1C – 258 to 260 and DAV School gate C/4 at NTS, Barkakana at Dhori Area	Through publication in News paper and CCL website.	In CCL website on 21.01.2011	Two bids system	Upto 3.00 PM on 04.02.2011.	2 (Two)	One 1. Naaz Construction	One 1. Sanjay Kr. Singh	Yes, awarded to the Lowest Tenderer.	GM(C)/2007/ Road/CRS/2 011/878, dated 22.06.2011	M/s Naaz Construction , Village – Puri, PO – Barkakana, PS - Patratu	Rs. 10.34 Lakhs	01 (One) Month.	N.A.	N.A.	N.A.
--	---	--	------------------------------------	--------------------	-----------------------------------	------------	------------------------------------	-----------------------------------	---	--	---	--------------------	--------------------	------	------	------

BARKAKANA AREA

CRS/MM/Qtn /10-1158 Date 17/11/2010	Procurement of Spares for EKG4 6/5A Shovel Make HEC.	STE	17/11/2010	Single Bid	8.12.2010	Single(STE)	Single M/S HEC Ranchi	Nil	Single Tender Enquiry	CRS/MM/11- 12/Pur(1385)/ 01190126 Dt- 7/6/2011	M/S HEC Ranchi	1,58,24,669.7 4	within 6 months	Approved by CCI Board vide U.O No. CS/BM/377/2011/660 Dated- 25.5.2011		
CRS/MM/Qtn /10-11/36 Dt- 25.8.2010	Procurement of insulating materials.	Advertised Tender	27.8.2010	Two Bid	13.10.2010	2(two)	Two, (i) M/S Genuine Trase Center, Kolkata (ii) M/S Veenapee Sales Corporation Kolkata.	Nil	Lowest Tender	CRS/MM/11- 12/Pur(1386)/ 01190132 Dt- 13/6/2011 (ii) CRS/MM/11- 12/Pur(1386)/ O1190133 Dt- 13.6.2011	(i) M/S Genuine Trase Center, Kolkata (ii) M/S Veenapee Sales Corporation Kolkata.	(i) 2,28,775,80 & (ii) 1,98,951.00	Within 90 days			